

Introduction to Integrated Project Delivery





First Responders Campus


General Committee + Committee of the Whole | March 2017

IPD vs Traditional











integrated project delivery guide | 2007.11.05



contractual principles

Key Participants Bound Together as Equals
Shared Financial Risk and Reward Based on Project Outcome
Liability Waivers between Key Participants
Fiscal Transparency between Key Participants
Early Involvement of Key Participants
Intensified Design
Jointly Developed Project Target Criteria
Collaborative Decision Making



behavioral principles

Mutual Respect and Trust
Willingness to Collaborate
Open Communication





catalysts for IPD

Multi Party Agreement
Building Information Modeling
Lean Design and Construction




○ Traditional design process







Traditional design process




Integrated design process








Traditional design process




Integrated design process







Macleamy Curve



- 1 ability to impact cost and functional capabilities
- 2 cost of design changes
- 3 traditional design process
- 4 IPD design process



why is this a good thing?



complexity



problems are connected



complex

unknowable • emergent practice

the relationship between
cause and effect can only be
perceived in retrospect

probe - sense - respond

complicated

knowable • good practice

the relationship between cause and
effect requires analysis or some other
form of investigation and/or the
application of expert knowledge

sense - analyze - respond

chaotic

not rational • novel practice

no relationship between
cause and effect at
systems level

act - sense - respond


simple

known • best practice

the relationship between
cause and effect is
obvious to all


sense - categorize - respond






source: Dave Snowden, Cognitive Edge

connections = 6




source: Dave Snowden, Cognitive Edge

patterns = 64




source: Dave Snowden, Cognitive Edge




source: Dave Snowden, Cognitive Edge

connections = 45



source: Dave Snowden, Cognitive Edge


patterns = 3,500,000




buildings
are
decisions




context
form
material
structure




context
form
material
structure
heating
cooling




context
form
material
structure
heating
cooling
plumbing
electrical




context
form
material
structure
heating
cooling
plumbing
electrical
fire protection
telephone




context
form
material
structure
heating
cooling
plumbing
electrical
fire protection
telephone
data
security




context
form
material
structure
heating
cooling
plumbing
electrical
fire protection
telephone
data
security
sustainability



patterns = 3,500,000







design and construction is
decision making in a
complex environment





how do we
navigate?












































complexity

problems are connected

ripples cause unanticipated outcomes

what we think is the problem is perhaps not the problem

ripples from decisions cross contractual boundaries

leaks occur at the intersection of contracts






collaboration






projects are networks





























































teams and projects are **living networks**



culture

not

contracts



complex

unknowable • emergent practice

the relationship between cause and effect can only be perceived in retrospect

probe - sense - respond

complicated

knowable • good practice

the relationship between cause and effect requires analysis or some other form of investigation and/or the application of expert knowledge

sense - analyze - respond

chaotic

not rational • novel practice

no relationship between cause and effect at systems level

act - sense - respond


simple

known • best practice

the relationship between cause and effect is obvious to all

sense - categorize - respond





what is
collaboration?



- Effective communication
- Common goals / shared vision
- Open-mindedness / flexibility
 - Active listening
 - Respect
 - Trust
 - Teamwork



collaboration

projects are networks of decisions and commitments
people are connected by purpose
companies are abstractions



why is this a good thing?



what's different

ipd is about

**understanding the
ramifications of design
decisions at the time the
decisions are made**



what's different

design to detailed

estimate vs

estimating detailed

design



what's different


make everything
**visual, explicit,
transparent**




time to project certainty




Traditional design process




Integrated design process




Traditional design process




Integrated design process



Traditional design process



Integrated design process



~ 1/3




Only the information necessary for the team (including the owner!) to say, with confidence:

“We can build this building, that does these things, for this much money, in this much time”



IPD can maximize value delivered






courtesy Group2 Architects



courtesy Group2 Architects



NO.	DATE	REVISION	BY	APP
GENERAL ARRANGEMENT				
DATE: JANUARY 25, 2016		STANDARD WEST STEEL		
SCALE: AS SHOWN		6749-65 AVE		
DRAWN BY: CG		RED DEER, AB		
CHECKED BY:		T4P 1X5		
APP BY:		DWG NO.:	REV. 0	



courtesy Group2 Architects




courtesy Group2 Architects

rigorous decision making



visible / visual / transparent



visible / visual / transparent

Project Risk Register - Barrie First Responders Campus													
No	Description	Probability	Impact			Probability / Impact Coefficient (Max 1 pts)	Mitigation Strategy	Potential Cost (\$)	Coefficient Weighted Cost (\$)	Action PITs	Assessment (Max 100 pts)		
			Schedule	Scope	Quality							Cost	
1.1	Land Procurement	2	5	3	5	13	0.26	Increase Offer.....	\$ 3,000,000.00	\$ 780,000.00	Owner	26	2/3 land costs + 1/3 validation rework
1.2	Environmental Assessment Phase II Results	5	1			3	0.2		\$ 1,000,000.00	\$ 200,000.00	Owner	20	
1.3	Geotechnical (unknowns)	1	2	2	3	7	0.07		\$ 5,000,000.00	\$ 350,000.00	Owner	7	based on \$55/m2 of site
1.4	Archaeology Stage II Results (maybe Stage III...)	5	3			2	0.25		\$ 250,000.00	\$ 62,500.00	Owner	25	based on 4-6 month delay
1.5	Natural Heritage Planning	1	2			2	0.04		\$ 200,000.00	\$ 8,000.00	Owner	4	Impact on Landscape Design
1.6	Species at Risk	3	2			2	0.12		\$ -	\$ -	Owner	12	
1.7	MTO + Traffic (HWY + Road)	5	1	2		3	0.3		\$ 900,000.00	\$ 270,000.00	Owner	30	based on \$250-300K traffic report + site cost
1.8	Site Plan Issues (i.e. building height)	1	1	5	1	3	0.1	have a thorough programming and Client reviews to minimize these changes	\$ -	\$ -	Architectural	10	
1.9	Scope Changes Post Validation (During DD)	2	2	3		3	0.16		\$ 650,000.00	\$ 104,000.00	All	16	% of validation
1.10	Exposed Structures vs Not Exposed Structures	0	0	0	0	0	0	DESIGN DECISION	\$ -	\$ -	Architectural	0	
1.11	Material Price Swings	5				5	0.25		\$ 2,000,000.00	\$ 500,000.00	Costing	25	Assumed @5% of \$40M
1.12	Labour Availability and Price Swings	1	2			3	0.05		\$ 1,200,000.00	\$ 60,000.00	Costing	5	Assumed @3% of \$40M
1.13	Unforeseen Weather Conditions	1	3			3	0.06		\$ -	\$ -	Costing	6	
1.14	Code + Regulation Changes	1	1	1		1	0.03		\$ -	\$ -	Architectural	3	
1.15	LEED Impacts	0	0	0	0	0	0		\$ -	\$ -	Architectural	0	
1.16	Target Design is Greater than Validation Budget (at end of DD)	1	3	4		5	0.12		\$ -	\$ -	Costing	12	
1.17	Unanticipated Consultants (Input / Requirements)	2	1	1		3	0.1		\$ 200,000.00	\$ 20,000.00	Costing	10	50-50 design cost and impact on scope
1.18	US/CAD Dollar Value Swings / World Market Influences	3				5	0.15		\$ 1,600,000.00	\$ 240,000.00	Costing	15	Assumed @2% of \$80M
1.19	The "Trump" Factor	5	0	0	0	0	0		\$ -	\$ -	Bill Lett Jr.	0	
1.20	Land Purchase complications (COB Approvals + Budget Available)	4	5			2	0.28		\$ -	\$ -	Owner	28	
1.21	Land Seller Does Not Agree to Price Offered	0	0	0	0	0	0		\$ -	\$ -	Owner	0	
1.22	COB/COS/BPS Acceptance and Approval of Project Delays/Complications	2	5	5		2	0.24		\$ -	\$ -	Owner	24	
1.23	Loss of Key Stakeholders (over Project Duration)	1	4			3	0.07		\$ -	\$ -	All	7	
1.23	Loss of Key Team Members (over Project Duration)	4	1			1	0.04		\$ -	\$ -	All	4	
1.24	Negative Feedback from Public	4	1			1	0.04		\$ -	\$ -	Communications	4	
1.25	Probability of Not Meeting Validation Timeline / COB/COS/BPS Dates	1	5			2	0.07		\$ -	\$ -	Documentation	7	
1.26	Lack of Local Ward / Councillor Support	1	0			0	0		\$ -	\$ -	Owner	0	
1.27	Re-election Timing / Impact on Decision Making Process (2018 Fall)	1	5	3		4	0.12		\$ -	\$ -	Owner	12	
1.28	Design Information keeping up with progress of construction (Quality + Confidence)	1	5			3	0.08		\$ -	\$ -	Architectural	8	
1.29	LEED Requirement Shortfalls (design changes to achieve points)	2	2			4	0.12		\$ -	\$ -	Architectural	12	
1.30	Utility Availability / Adequacy	1	3			4	0.07		\$ -	\$ -	Civil	7	
1.31	Environmental Approvals Complications (MOE)	2	5	2		4	0.22		\$ -	\$ -	Electrical	22	
1.32	Zombie Apocalypse	0	0	0	0	0	0		\$ -	\$ -	Markku	0	
1.33	Equipment and Supply Chain Lead Times	x				0	0		\$ -	\$ -	Costing	0	
1.34	Downstream Storm Capacity		x			0	0		\$ -	\$ -	Civil	0	
1.35	Unknown Site Conditions (Existing Wells)	3	5	3		3	0.33		\$ 100,000.00	\$ 33,000.00	Costing	33	
1.36	New Road Installation to the Rear	x	x			0	0		\$ -	\$ -	Owner	0	
1.37	Harvie Rd. Overpass Completion (2018)	x				0	0		\$ -	\$ -	Owner	0	
1.38	Approvals of Revised Building Program	x	x			0	0		\$ -	\$ -	Owner	0	
1.39	Loss of Project Team Member(s) and their Work + Information	x	x	x		0	0		\$ -	\$ -	All	0	
1.40	Subtrade Project Partners Not Working Out	x	x	x		0	0		\$ -	\$ -	Costing	0	
1.41	Construction Start Timing	x				0	0		\$ -	\$ -	Costing	0	
1.42	Radio Communications	x	x	x		0	0		\$ -	\$ -	Electrical	0	

\$ 2,627,500.00 Total

BARRIE FIRST RESPONDERS CAMPUS PROJECT

DECISION MATRIX

DM-002

PIT: **Structural** LOCATION: **[REDACTED]**

Project values will be used to guide the team in decision making. Use this matrix on any major decision document that grades the decision on its affect (red, yellow, green) on the overall project values. Where there is a conflict between values, the document should discuss how the conflict will be resolved. If a decision doesn't affect a value, the team should question the necessity of the action.

Decision Outline

To establish general direction on the structural systems and assess the holistic impact considering not only the structure but the varying building heights, amount of envelope, mechanical systems due to varying volumes, etc....

NOTES

- 4 Options to be reviewed:
 - Concrete Flat Slab (w/drops)
 - Concrete Flat Plate (w/o drops)
 - Composite Structural steel with concrete on steel deck
 - Structural Steel supporting Precast

Option 1: Concrete Flat Slab	EFFECT OF DECISION			
	POS	NEU	NEG	N/A
Sustainability + Longevity	1			
Fit For Purpose + User Satisfaction	1			
Efficiency + Innovation	1			
Community Satisfaction + Engagement				1
Aesthetics	1			
Safety				1
Collaboration + Relationships				1
Learning + Growth				1
Totals	4	0	0	4

Option 2: Concrete Flat Plate	EFFECT OF DECISION			
	POS	NEU	NEG	N/A
Sustainability + Longevity	1			
Fit For Purpose + User Satisfaction	1			
Efficiency + Innovation	1			
Community Satisfaction + Engagement				1
Aesthetics	1			
Safety				1
Collaboration + Relationships				1
Learning + Growth				1
Totals	4	0	0	4

Option 3: Composite Struct Steel	EFFECT OF DECISION			
	POS	NEU	NEG	N/A
Sustainability + Longevity	1			
Fit For Purpose + User Satisfaction		1		
Efficiency + Innovation	1			
Community Satisfaction + Engagement				1
Aesthetics		1		
Safety				1
Collaboration + Relationships				1
Learning + Growth				1

Barrie First Responders Campus		
Assumptions Log		Decision Matrix
February 23, 2017		
Description / Comments	Decision Matrix	
<p>1.1 Land Procurement</p> <p>2/3 land costs + 1/3 validation rework</p>		
<p>1.2 Environmental Assessment Phase II Results</p> <p>50-50 design cost and impact on scope</p>		
<p>1.3 Geotechnical (unknowns)</p> <p>based on \$55/m2 of site</p>		
<p>1.4 Archaeology Stage II Results (maybe Stage III...)</p> <p>based on 4-6 month delay</p>		
<p>1.5 Natural Heritage Planning</p> <p>Impact on Landscape Design</p>		
<p>1.6 Species at Risk</p>		
<p>1.7 MTO + Traffic (HWY + Road)</p> <p>based on \$250-300K traffic report + site cost</p>		
<p>1.8 Site Plan Issues (i.e. building height)</p> <p>have a thorough programming and Client reviews to minimize these changes</p>		
<p>1.9 Scope Changes Post Validation (During DD)</p> <p>% of validation</p>		
<p>1.10 Exposed Structures vs Not Exposed Structures</p> <p>DESIGN DECISION</p>		
<p>1.11 Material Price Swings</p> <p>Assumed @5% of \$40M</p>		
<p>1.12 Labour Availability and Price Swings</p> <p>Assumed @3% of \$40M</p>		
<p>1.13 Unforeseen Weather Conditions</p>		
<p>1.14 Code + Regulation Changes</p>		
<p>1.15 LEED Impacts</p>		
<p>1.16 Target Design is Greater than Validation Budget (at end of DD)</p>		
<p>1.17 Unanticipated Consultants (Input / Requirements)</p> <p>50-50 design cost and impact on scope</p>		
<p>1.18 US/CAD Dollar Value Swings / World Market Influences</p> <p>Assumed @2% of \$80M</p>		
<p>1.19 The "Trump" Factor</p>		
<p>1.20 Land Purchase complications (COB Approvals + Budget Available)</p>		
<p>1.21 Land Seller Does Not Agree to Price Offered</p>		
<p>1.22 COB/COS/BPS Acceptance and Approval of Project Delays/Complications</p>		
<p>1.23 Loss of Key Stakeholders (over Project Duration)</p>		
<p>1.23 Loss of Key Team Members (over Project Duration)</p>		
<p>1.24 Negative Feedback from Public</p>		
<p>1.25 Probability of Not Meeting Validation Timeline / COB/COS/BPS Dates</p>		
<p>1.26 Lack of Local Ward / Councillor Support</p>		
<p>1.27 Re-election Timing / Impact on Decision Making Process (2018 Fall)</p>		
<p>1.28 Design Information keeping up with progress of construction (Quality + Confidence)</p>		
<p>1.29 LEED Requirement Shortfalls (design changes to achieve points)</p>		
<p>1.30 Utility Availability / Adequacy</p>		
<p>1.31 Environmental Approvals Complications (MOE)</p>		
<p>1.32 Zombie Apocalypse</p>		
<p>1.33 Equipment and Supply Chain Lead Times</p>		
<p>1.34 Downstream Storm Capacity</p>		
<p>1.35 Unknown Site Conditions (Existing Wells)</p>		
<p>1.36 New Road Installation to the Rear</p>		
<p>1.37 Harvie Rd. Overpass Completion (2018)</p>		
<p>1.38 Approvals of Revised Building Program</p>		
<p>1.39 Loss of Project Team Member(s) and their Work + Information</p>		
<p>1.40 Subtrade Project Partners Not Working Out</p>		
<p>1.41 Construction Start Timing</p>		
<p>1.42 Radio Communications</p>		



visible / visual / transparent

Barrie FRC Validation Resource L

Week Ending:	9-Dec	16-Dec	23-Dec	30-Dec	6-Jan	13-Jan	20-Jan	27-Jan	3-Feb	10-Feb	17-Feb	24-Feb	3-Mar	10-Mar	17-Mar	24-Mar	31-Mar	7-Apr	14-Apr	21-Apr	28-Apr	5-May	12-May	19-May	Total Hours	Forecasted at Completion	Delta	Hours to Date	Unit Rate	Total Actual Cost			
Chandos																																	
Chief Estimator (Mike Dolling)	8	8			8	8	8	8	8	8			16	16	16	16	16	16						8	8	176.00							
Project Director (Tony Jones)	9	13			16	16	16	16	16	16	16	16	8	8			8				8			8	16	176.00		70.00	\$ 65.00	\$ 4,550.00			
Director Innovation (Markku Allison)	9	13			8	8	8	16	16	16	16	16	8													110.00	\$ 65.00	\$ 7,150.00					
IPD Trainer (Jen Hancock)	8	8			8	16	8																			46.00	\$ 79.40	\$ 3,652.40					
Executive Vice President (Nic Darling)	9	13			16	16	16	16	17	16	16	16	8		8		8				8			12	8	197.00		86.00	\$ 101.55	\$ 8,733.30			
BIM Manager (Alex Bahan)	8	8			16	16	8	8	8																	40.00		2.00	\$ 51.70	\$ 103.40			
Lead Estimator (Derek Ingraham)	9	13			8	8	8	8	8	2							16	16	16	16	8	8	12	9	101.00		0.00	\$ 101.51	\$				
Senior Estimator (David Kidd)															8	8	8	8	8				8	12	60.00		0.00	\$ 89.33	\$				
Gillam Group Inc.																																	
Executive in Charge (Marcus Gillam)	5	5	0	0	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	6	8	8	8	8	123.00	137.00	14.00						
Actual	16.5	12.5	5	2	4	3	7	3	4	3	3	3													69.00		69.00	\$ -	\$				
Forecasted to Complete																																	
Big Room Leader (Joel Parke)	8	9	0	0	9	9	9	9	9	9	9	9	9	9	9	9	9	9	9	9	9	9	9	9	9	197.00	160.00	-	37.00				
Actual	0	0	0	0	0	8	16	6	0	0	14	8													52.00		52.00	\$ 101.55	\$ 5,280.60				
Forecasted to Complete																																	
Chief Estimator (Domenic Lambo)	8	4	0	0	0	0	0	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	80.00	140.00	60.00						
Actual	0	0	0	0	0	0	0	16	12	20	20	24													92.00		92.00	\$ 65.00	\$ 5,980.00				
Forecasted to Complete																																	
Lead Estimator (Andrew Erlanson)	0	0	0	0	0	0	0	0	0	0	0	0	10	10	11	11	11	24	24	24	24	24	16	16	197.00	197.00	-						
Actual	0	0	0	0	0	0	0	0	0	0	0	0	10	10	11	11	11	24	24	24	24	16	16	16	197.00		0.00	\$ 101.51	\$				
Forecasted to Complete																																	
Senior Estimator (Kelvin Mitchell)	0	0	0	0	0	0	0	0	0	0	0	0	5	5	5	5	5	5	5	5	5	5	5	5	60.00	60.00	-						
Actual	0	0	0	0	0	0	0	0	0	0	0	0	5	5	5	5	5	5	5	5	5	5	5	5	60.00		0.00	\$ 89.33	\$				
Forecasted to Complete																																	
Project Manager (Ben Valliquette)	8	9	0	0	9	9	9	9	9	9	9	9	9	9	9	9	9	9	9	9	9	9	9	9	197.00	259.00	62.00						
Actual	16	16	0	0	16	16	16	16	16	16	0	16	16												160.00		160.00	\$ 84.87	\$ 13,579.20				
Forecasted to Complete																																	
Actual	8	8	0	0	0	0	0	0	0	0	0	10	10	0	0	0	10	10	0	0	0	0	8	8	80.00	59.00	-	21.00					
Forecasted to Complete																																	
Steve Holyk, Donald Guo, Ershad Chowdhury, David Gerhardt, Tesfu	15	18	0	0	0	16	15	15	15	15	40.5	40	45	45	45	45	45	45	45	32	30	30	30	25.5	652.00	193.00	-	459.00					
Actual	15	13.5	0	0	0	16	15	15	15	15	40.5	25.5	22.5												193.00		193.00	\$ 129.74	\$ 25,039.82				
Forecasted to Complete																																	
Sepideh Farsi)	0	0	0	0	0	0	0	0	0	0	0	5	5	5	5	5	5	5	5	5	5	5	0	0	50.00	-	-	50.00					
Actual																									0.00		0.00	\$ 86.22	\$				
Forecasted to Complete																																	
Structural Support (Carroll d'Rosario)	0	0	0	0	0	0	0	0	0	0	0	10	10	10	10	10	10	10	10	10	10	2	0	0	102.00	3.00	-	99.00					
Actual																									3.00		3.00	\$ 60.48	\$ 181.44				
Forecasted to Complete																																	
Mechanical Junior Project Manager (Claire Sorley)	30	12	12	0	0	12	16.1	18	18	18	18	0	12	12	12	12	12	12	12	8	8	8	7	0	269.07	156.85	-	112.22					
Actual	32	13.4	13			13	13.5	13.5	16.75	25.45	16.25	0													156.85		156.85	\$ 75.00	\$ 11,763.75				
Forecasted to Complete																																	
Mechanical Design Manager (David Campbell)	0	0	0	0	0	9	9	9	18	18	0	18	9	9	9	9	9	9	9	4	4	4	0	0	156.00	78.15	-	77.85					
Actual						8.1	7.9	6.4	16.5	23.75	0	15.5													78.15		78.15	\$ 95.00	\$ 7,424.25				
Forecasted to Complete																																	
Electrical Project Estimator (Joe Southorn)	0	0	0	0	0	0	0	0	0	10	11	4	0	0	0	18	18	5	0	0	0	0	0	0	66.00	-	-	66.00					
Actual										7	14														66.00		66.00	\$ 79.00	\$ 1,659.00				
Forecasted to Complete																																	
Electrical General Manager (John Holloway)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.00	-	-						
Actual																									0.00		0.00	\$ 79.00	\$				
Forecasted to Complete																																	
Electrical Managing Partner (Kevin Sweeney)	0	0	0	0	0	0	15	7.5	10	0	8	0	8	0	8	8	8	0	0	8	0	0	8	0	88.50	-	-	88.50					
Actual						7.5	15	7.5	12.5	0	0	7.5													88.50		88.50	\$ 79.00	\$ 3,950.00				
Forecasted to Complete																																	
Electrical Executive in Charge (Tim Southorn)	0	0	0	0	0	7.5	15	7.5	15.5	18	15	15	15	15	15	15	15	15	15	15	8	8	8	8	245.50	-	-	245.50					



reliability of project outcomes




target value design

THREE NUMBERS




target value design

THREE NUMBERS




target value design

THREE NUMBERS




target value design

THREE NUMBERS




target value design

THREE NUMBERS




project costs



project costs

Cathedral Hill Hospital Project: Expected, Allowable & Target Cost




project costs

Click to Enter

MOTIVATION AND MEANS: How and Why IPD and Lean Lead to Success

Research Report
November, 2016

University of Minnesota in collaboration with University of Washington, University of British Columbia, Scan Consulting
Sponsored by Integrated Project Delivery Alliance (IPDA) & Lean Construction Institute (LCI)



it looks different!











Why this is Good for Us

Increased productivity / Less time in documentation

Fewer RFI's and conflicts

More informed decision making

Better project cost control / Improved budget management

Minimization of Waste

Better use of resources

Greater understanding and control over the construction process and long term project outcomes



leadership + innovation

Only one other Ontario IPD project
and one under way...this is
innovative, we will be seen as
leaders within the industry both for
process and campus approach ...
which enhances collaboration
between services






Figure 1. Labor productivity index for US Construction Industry and all non-farm industries from 1964 through 2003.

2004
*US Dept. of Commerce,
 Bureau of Labor Statistics*

next steps

Complete Validation

Approval to Proceed:

Police Board | May 2017

City Council | June 2017

County Council | June 2017



May / June
Approval to Proceed

validation

design and
implementation
documents

construction



Integrated design process

WHAT

HOW

WHO

REALIZE

Conceptualization

Criteria Design

Detailed Design

Implementation
Documents

Agency Coord/
Final Buyout

Construction

Closeout

Agency

Owner

Designer

Design Consultants

Constructors

Trade Constructors

Fall 2017



?

