

Page: 1 File:

Pending #:

TO:

GENERAL COMMITTEE

SUBJECT:

CAPITAL PROJECT STATUS REPORT

WARD:

ALL

PREPARED BY AND KEY

H. MILLER, SUPERVISOR BUDGET & TREASURY (EXTENSION 4923)

CONTACTS:

M. JERMEY, DEPUTY TREASURER (EXTENSION 4407)

SUBMITTED BY:

C. MILLAR, DIRECTOR OF FINANCE

J. WESTON, DIRECTOR OF ENGINEERING

GENERAL MANAGER APPROVAL:

P. ELLIOT-SPENCER, GENERAL MANAGER OF COMMUNITY &

CORPORATE SERVICES

R. J. FORWARD, GENERAL MANAGER OF INPRA

GROWTH MANAGEMENT

CHIEF ADMINISTRATIVE OFFICER APPROVAL:

C. LADD, CHIEF ADMINISTRATIVE OFFICE

RECOMMENDED MOTION

- 1. That staff be authorized to close the capital projects as identified as completed in Appendix C-1 - Projects with Excess Committed Funding, and release the funding commitments in the amount of \$5,837,292 as described in Appendix C-1, and identified in Appendix C-2 of Staff Report FIN007-016.
- 2. That staff be authorized to close the capital projects as identified as completed in Appendix D-1 - Projects Requiring Additional Funding, and increase the funding commitments in the amount of \$6,172,719 as described in Appendix D-1, and identified in Appendix D-2 of Staff Report FIN007-016.
- 3. That staff be authorized to undertake the new capital projects as well as existing projects with an expanded scope as identified in Appendix B-1 - New Capital Projects, and add the funding commitments in the amount of \$100,000 as described in Appendix B-1, and identified in Appendix B-2 of Staff Report FIN007-016.

PURPOSE & BACKGROUND

- 6. The purpose of this report is to describe the status of the City of Barrie's Capital Plan as required by the City's Capital Project Financial Control Policy.
- 7. Project managers are responsible for ensuring each capital project assigned to them adheres to schedule requirements and financial policies throughout the year.
- 8. This report provides an update on the progress and performance of the Corporation's Capital Plan.

Page: 2 File: Pending #:

Capital Project Financial Control Policy

- 9. A key element of the Capital Project Financial Control Policy is the requirement for a semi-annual Capital Status Report which includes:
 - a) The status of all approved Capital Projects (i.e. not started, design phase, underway, substantially complete, or other);
 - b) Capital Projects to be closed with related recommendations for treatment of project savings and over expenditures which exceed the materiality threshold of the lesser of 10% of the Project Capital Budget or \$250,000;
 - c) Recommendations for the deferral or closure of capital projects to either fund new projects, or over expenditures on other projects;
 - d) Recommendations for financing adjustments when requirements for any anticipated over expenditures exceed the materiality threshold of 10% of the Capital Budget or \$250,000; and.
 - e) Recommendations to address substantive changes in the nature or scope of an approved capital project.
- 10. Any over expenditures below the materiality threshold can be addressed by the Department Head, subject to review by the Director of Finance or delegate, through the use of holding accounts established for each fund (i.e. tax rate, water rate, wastewater rate, and parking rate).
- 11. The status of the City's capital projects is being presented as of March 31, 2016. Project managers have provided status updates on Capital Projects.

ANALYSIS

Capital Project Status - Appendix A

- 12. Appendix A includes approved capital budget information, requested pending adjustments to the approved capital budgets, project spending to date and spending plans. The 'Total Spend to Date' column includes the lifetime activity of the project up to the end of March 31, 2016. The '2016 Spending Plan' column includes actual spending for January and February 2016 and then forecasted spending for March to December 2016.
- 13. Invoices and or adjustments that have been posted to the project in January and February can be included in both the 'Spend to Date' column and the '2016 Spending Plan'.
- 14. Appendix A of the Capital Project Status Report provides a listing of all approved and pending approval projects (547 projects) in the City's 2016 Capital Budget by functional area:
 - a) \$503M of the total capital plan of \$691M has been spent to date;
 - b) \$95M is anticipated to be spent in 2016; and,
 - c) \$62M projected to be forecasted to be spent on approved capital projects over the next two years.
- 15. The total additional funding required is approximately \$6.7M, while the total funding commitments being released are \$5.8M, which amounts to a net \$882K increase to the overall Capital Budget.

Page: 3 File: Pending #:

Other Priority Projects - Appendices B-1 and B-2

- 16. It is recommended that the following project be added to the Capital Budget and funded as outlined in Appendices B-1 and B-2:
 - a) Corporate Records and Information Management Service Review and Strategy

Approved Budget: \$0

Additional Funding Required: (\$100,000 - Tax Rate Stabilization Reserve)

The submission for this budget request was created during the 2016 Business Plan and Budget process but was missed in the list of recommended projects that was provided to City Council for consideration. The request is for funding to hire an external consultant to conduct a service review of the Corporate Records and Information Management Program to analyze the Corporation's ability to meet current and future needs.

A service review will assist the Corporation in determining how to best implement a consistent and standardized approach for the management of its information resources in the most cost effective manner.

The Municipal Freedom of Information and Protection of Privacy Act ensures the right of individuals to request access to information held by the Corporation no matter what the format with a 30 calendar day response deadline. It is becoming increasingly difficult to meet the legislative requirements under the Act and ensure that a complete and thorough search has been completed.

As Bill 8 came into effect in January 2016, it is important to ensure that the Corporation's approach to records and information management is consistent and standardized to reduce the Corporation's and employees' exposure to fines. This legislation is very specific on the retention, preservation of records of a municipality and penalties that can be applied if a municipality is found to intentionally conceal or destroy records to avoid access.

Consideration has been given to individually addressing both physical and electronic needs, but a comprehensive approach is recommended, as it will address both needs simultaneously as they are interrelated and the same legislative requirements, records and information management principles and policies apply.

The benefits of a conducting a service review will be the provision of recommendations for a renewed focus on the Corporate Records and Information Management Program to ensure compliance and protection of privacy through a consistent and standardized framework.

Projects with Excess Funding – Appendices C-1 and C-2

17. Appendix C of the report identifies capital projects by functional area that are either completed and have excess funds, or are still underway but excess funds have been identified based on tender results. All completed projects will be closed.

Page: 4
File:
Pending #:



- Generally, excess funds are the result of several factors. The common reasons include:
 - Economies of scale and competitive bid process. Studies were grouped resulting in expedited approvals, economies of scale and further savings through the competitive bid process.
 - b) Better than expected market conditions. These are very hard to predict at the capital planning stage, well in advance of the actual tendering and construction. The market conditions can fluctuate a number of times throughout the year, and can be affected by what other municipalities are doing, or not doing:
 - c) The City includes contingencies in contracts, which in some cases are not utilized. The contingencies are required because of project risks, such as unknown underground installations or soil conditions that cannot be determined prior to construction.

Projects Requiring Additional Council Approved Funding – Appendices D-1 and D-2

- 19. Appendix D identifies capital projects by functional area that exceed their materiality threshold (the lesser of 10% of the Capital Budget or \$250,000) or where there are insufficient funds available in the holding accounts. In these instances, Council approval is required for additional funding. The projects are identified as either those that are still active and require additional funds in order to complete or projects that have been completed but require additional funding in order to close them. Staff have provided detailed comments/explanations in the appendix for each project where an over expenditure occurred.
- 20. The total anticipated over expenditure represents \$6.2M on 29 projects with varying reasons requiring additional funding as described in further detail in Appendix D.

Projects Requiring Additional Funding (Delegated Authority) - Appendix E

21. Appendix E includes capital projects that have been over spent but are within the materiality threshold established in the Capital Project Financial Control Policy. As per the Capital Project Financial Control Policy, Department Heads, subject to the review by the Director of Finance or delegate, have delegated authority to transfer the required funds from the appropriate holding accounts established for this purpose. This information is being provided for information purposes only.

Holding Accounts:

22. As per the Capital Project Financial Control Policy, holding accounts are to be established for the following program areas with the respective target balances not to exceed the following:

•	Tax Rate Holding Account	\$3,000,000
•	Water Rate Holding Account	\$1,000,000
•	Wastewater Rate Holding Account	\$1,000,000
•	Parking Rate Holding Account	\$ 100,000

The purpose of these holding accounts is to provide Department Heads, subject to the review by the Director of Finance or delegate, with some flexibility to authorize adjustments to a Capital Project Budget in an amount not to exceed a Council approved materiality threshold. This facilitates effective project management and reduces the need for Council to become engaged in routine project administration matters that not only consumes valuable time at Council meetings, but also risks slowing the project down and generating increased costs due to delay claims, price escalations or other factors.



Page: 5 File: Pending #:

23. The table below indicates the status of the holding accounts as at March 31, 2016 and year to date activity. With the adjustments proposed in this report, the balance in the holding accounts will be available in order to deal with future financing needs. The following chart depicts the impact on the holding accounts as a result of the transactions in Appendices B, C, D and E:

	н	olding Accounts	5	
	Tax Rate	Water Rate	Wastewater Rate	Parking Rate
Opening Balance	2,982,368	816,273	1,001,392	17,631
Transfers Out	(122,309)	(101,849)	(119,464)	
Transfers In	117,474	179,378	53,920	
Closing Balance	2,977,533	893,802	935,848	17,631

ENVIRONMENTAL MATTERS

24. There are no environmental matters related to the recommendations.

ALTERNATIVES

25. There is one alternative available for consideration by General Committee:

Alternative #1

General Committee could choose alternative financing plans to fund the over expenditures such as increasing debt financing.

This alternative is not recommended given Barrie's objective of minimizing debt, and the fact that reserves and reserve funds have sufficient funds available to address the net funding requirements.

LINKAGE TO 2014-2018 STRATEGIC PLAN

- 26. The recommendations included in this Staff Report support the following goal identified in the 2014-2018 City Council Strategic Plan:
 - Responsible Spending
- 27. The Capital Project Financial Policy is a key element of the City's Financial Policy Framework. The transparency and accountability that it requires will support Council's Strategic Goal of responsible spending.

		Previously Approved Capital Budget	Budget	Future Yrs Budget		Pending Adjustments	Revised Budget	Total Spent to Date	2016 Spending Plan	2017 Spending Plan	2018 Spending Plan	
<u>Description</u>	Acct Code	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	Status
Bridges:										222.222		(la de e cerc
0469 Duckwth St- Bernick to Cundles	14-16-2511-0469	22,805,084	244.000				22,805,084	18,420,317	3,684,393	300,000		Underway
1224 Lakeshore Drive - Toronto to Tiffin	14-16-2511-1224	405,195	614,028			(45.000)	1,019,223	385,910	604,000	55,864		Underway Cancelled
1660 Donald Street Park Bridge Replacement - Kidds Creek	14-16-2511-1660	45,320				(45,320)	= 1 222	05.404	40.070			
1663 Sunnidale Park New DOLRA Bridges - Kidds Creek	14-16-2511-1663	54,000					54,000	35,194	12,679			Design Phase
1790 Design for Harvie Road Crossing	14-16-2511-1790	50,000		725,000	725,000	1,100,000	2,600,000	58,514	730,000	766,321		Underway
Culverts:											45.004	D-1
308 Ferndale : Tiffin - Dunlop	14-16-2521-0308	40,000	500,000				660,000	21,141	425,000		45,664	Underway
135 Mapleview Dr E - Huronia to Country	14-16-2521-1135	96,000	2,363,625	787,875		490,000	3,737,500		2,291,443			Design Phase
224 Lakeshore Dr:Toronto-Victoria	14-16-2521-1224	4,172,906					4,172,906		55,709			Underway
229 Whiskey Cr:Brennan Ave	14-16-2521-1229	110,000			ļ		110,000	-, .,	9,055			Design Phase
1230 Whiskey Cr:The Boulevard	14-16-2521-1230	250,000					250,000		9,125			Design Phase
304 Lakeshore Dr: Victoria-Tiffin	14-16-2521-1304	3,414,227					3,414,227		56,442			Underway
508 Dunlop Street West - Eccles to Toronto	14-16-2521-1508	325,000					325,000		41,000			Underway
519 Hotchkiss Creek - Essa Road - Anne to Gowan (H19)	14-16-2521-1519	380,000				108,000	1,038,000		181,928			Design Phase
591 Morrow Road - Ardagh to Patterson	14-16-2521-1591		630,000				630,000		630,000			Underway
801 Dyments Creek Culvert Expansion and Channel Improvements -	14-16-2521-1801		470,000				470,000	4,235	237,500	20,000		Underway
802 Lovers Creek New Bridge - Tollendal Mill, 150m West of Coxmill	14-16-2521-1802		225,000				225,000		210,000	15,000		Design Phase
806 Gunn Street ROW Replacement and Sophia Creek Expansion - reel to St. Vincent	14-16-2521-1806		70,000				90,000		59,600	30,400		Design Phase
859 Little Lake Drainage Area Culvert Inlet Upgrades - Livingstone,	14-16-2521-1859		15,000				15,000	1,248	15,000			Design Phase
North of Osprey Ridge	_i		· ·]			04.000	4.005	4.605	 		Design Phase
865 Sophia Creek Culvert Expansion - Grove, 30m East of Davidson	14-16-2521-1865	ļ. <u></u>	84,000				84,000		1,625			Design Phase
866 Sophia Creek Minor Drainage Improvements - Howard and Lay	14-16-2521-1866		38,000				38,000	384	37,985	<u>'</u>		Design Phase
invironmental:												
559 Landfill Re-engineering (Note 3)	14-16-2530-0559	48,537,933					48,537,933	42,910,760	5,613,031	386,686		Underway
650 TCE Groundwater Monitoring Wells	14-18-2705-0650	527,062	20,000				547,062	461,018	63,044	23,000		Underway
706 Chlorinated Solvent Investigation New Well Installation - Bayview and Heritage Parks	14-18-2705-1706	200,000					200,000		200,000	1		Not Started
708 Historic Waste Site Remedial Investigation New Groundwater Monitoring Wells	14-18-2705-1708	220,000					220,000		100,000	60,000	60,000	Underway
709 TCE Plume Mitigation Solution - Tiffin Street Area	14-18-2705-1709	200,000	 			1	200.000		200,000	ol	i	Not Started
710 Kidds Creek Outlet New PHC Investigation - Toronto-Simcoe	14-18-2705-1710	100,000		22			100,000		100,000			Not Started
ntersection 754 Environmental Centre New Waste Segregation Kiosk	14-18-2710-1754		65,000)			65.000		65,000		ļ	Underway
812 Environmental Centre South Landfill Leachate Collection Gallery	14-18-2710-1812		1,000,000				1,000,000		250,000			Design Phase
716 Van Replacement (00-163) - Environmental	14-18-2720-1716	35,000	 	 		(4.649)	30,351		30,351	il		Completed
744 Pickup Truck Replacement (00-163) - Environmental	14-18-2720-1714	35,000				1.902			6.250		 	Completed
006 Landfill Wells	14-18-2725-1006	510,000		 	 	1,502	510,000		50,000			Underway
521 Landfill - Purge Well PW4 Installation	14-18-2725-1521	262,999				(123,578)	139,421		92,420			Completed
456 Garbage/Roll Off Containers	14-18-2730-1456	70,000				(28,410)	41,590		(8,222			Completed
acilities:	+		-					-		+	 	
206 Allandale Stn- Site Assessment	14-14-2000-1206	120,000				1	120,000	80,020				Underway
564 First Responders Campus - Feasibility Study	14-17-3075-1564	875,000			1		1.375.000			500.000	630.860	Underway
635 Streetlight LED Upgrade	14-17-3075-1635	5,500,000				 	5,500,000			1 355,550	1 223,30	Substantially Compl

Appendix A Page 1 of 13

		Previously Approved Capital	2016 Approved	Future Yrs	Previously Approved	Pending	Revised	Total Spent	2016 Spending	2017 Spending	2018 Spending	
		Budget	Budget	Budget	Adjustments	Adjustments	Budget	to Date	Plan	Plan	Plan	
Description	Acct Code		\$	\$	\$	\$ 200	\$ 100	\$	\$	\$ 0.070	\$ 1200	Status
1705 Facility Lighting Upgrade Program	14-17-3075-1705	171,000	55,000	70,000			296,000	71,303	137,220	94,279		Underway Underway
1740 Energy Management New Software Program	14-17-3075-1740	175,000					175,000	20,781	60,781		_ .	Not Started
1850 Sam Cancilla Park - Gazebo Replacement	14-17-3075-1850	00.000	50,000				50,000	40.744	20.000			Underway
1500 City Administration Master Plan and Facility Needs Study	14-17-3300-1500	90,000					90,000	10,714	30,000	399,856		Underway
1190 City Hall - HVAC System	14-17-3303-1190	1,840,000	1,400,000				3,240,000	1,021,326	2,444,830	399,000		Substantially
1501 City Hall - Council Chambers Accessibility Upgrades	14-17-3303-1501	655,000	1,250,000			50,000	1,955,000	1,849,256	85,094			Complete(Pending Funding Request)
1566 CH Data Centre Power Works (Emergency Repair)	14-17-3303-1566	55,000					55,000	27,154				Substantially Complete
1683 City Hall Washroom Renovation	14-17-3303-1683	118,000					118,000	16,122	100,374			Underway
1685 City Hall Flat Roof Replacement	14-17-3303-1685	590,000					590,000	10,132	200,000	379,868		Underway
1688 City Hall Site Upgrade	14-17-3303-1688	100,000	150,000				250,000	16,121	106,920	133,878		Underway
1692 City Hall Space Renovations	14-17-3303-1692	100,000					100,000		100,000			Not Started
1759 City Hall Water Piping Replacement	14-17-3303-1759	140,000					140,000	739	90,000		_	Underway
1771 2015 Office Furniture - Approved Service Level Change	14-17-3303-1771	5,000					5,000		5,000			Underway
1822 Furniture & Equipment - 2016 Intake Forms	14-17-3303-1822		68,900				68,900		70,000			Underway
1830 City Hall 5th Floor Space Renovation	14-17-3303-1830		180,000				180,000		45,000			Not Started
1831 City Hall Building Envelope and Window Rehabilitation	14-17-3303-1831		75,000				75,000		75,000			Not Started
1832 City Hall Parking Garage Rehabilitation	14-17-3303-1832		95,000				95,000		40,000			Not Started
1687 Fire Station Bunker Gear Ventilation Upgrade Program	14-17-3305-1687	298,000					298,000	18,239	285,165			Underway
1615 Fire Stn #3 - Roof Replacement	14-17-3306-1615	65,000			57,100		122,100	97,753				Substantially Complete
1769 Fire Station 3 Bay Expansion and Interior Renovations	14-17-3306-1769	140,000					140,000	15,453	66,200			Underway
1616 Fire Stn #4 - Roof Replacement	14-17-3307-1616	35,000			32,900		67,900	92,747				Substantially Complete
1840 Fire Station 4 Apparatus Bay New Concrete Pads	14-17-3307-1840		100.000		,		100,000		97,500			Underway
1783 MacLaren Mus HVAC Equip & Safety Railings	14-17-3308-1783	45,000				10.417	55,417	41,174	28,556	5		Underway
1689 Dorian Parker Centre Renovation	14-17-3310-1689	45,000		***			45,000	10,972	34,028	8		Underway
1520 Lampman Lane Community Centre/Park Refurbishment	14-17-3311-1520	2,908,000				9.360	2,917,360	2,917,360		<u> </u>		Completed
1628 Southshore Community Centre Electronic Information Roadside	i					.,,,			0.000		1	Substantially Complete
Signage Upgrade	14-17-3312-1628	50,000					50,000	48,763	2,032	`		Substantially Complete
1426 Police Services Accom	14-17-3313-1426	4,200,000					4.200.000	6,150	 .	4,193,850		Underway
1588 Library Main Branch Elevator Repl	14-17-3314-1588	285,000					285,000	37,822	8,879			Substantially Complete
1690 Main Library Building Envelope Repair	14-17-3314-1690	530,000					530,000	70,408	457,999			Underway
1833 Downtown Branch Library HVAC Control and VAV Box Replacement	<u> </u>		200,000				200,000		200,000			Underway
1843 Hewitts Creek Branch Library New Development	14-17-3314-1843		60,000				60,000		20,000			Not Started
1511 Collier Center New Office Accomodation - Design	14-17-3317-1511	150,000			l		150,000			122,397		Underway
1684 Collier Centre New Office Accommodation	14-17-3317-1684	300,000	1,800,000				2,100,000			800,000		B Underway
1788 Allandale Historic Train Station Development	14-17-3322-1788	3,800,000					3,800,000	97,995	320,000	1,000,000	2,457,08	7 Underway _
1102 Downtown Theatre	14-17-3325-1102	6,332,473					6,332,473	6,336,264				Substantially Complete
1099 79 Bell Farm Road	14-17-3326-1099	3,052,000				25,000	3,077,000	2,998,173	53,053		<u> </u>	Underway
1848 Police Services 79 Bell Farm Road Site Grading Repair	14-17-3326-1848		30,000				30,000		30,000		<u> </u>	Underway
1839 Facility High Security Upgrade Program	14-17-3329-1839		85,000	75,000			160,000				<u> </u>	Not Started
1842 Hewitt Community Centre New Building Development	14-17-3329-1842		100,000				100,000]	25,000		<u> </u>	Not Started
1782 Parkview CC Retaining Wall	14-17-3341-1782	15,000	65,000			65,000	145,000		143,000			Underway
1340 ARC - Replace B-MU 2 Change Rooms	14-17-3351-1340	330,000					330,000	45,594	281,90	6,950) <u> </u>	Underway
1482 Allandale - Blue Arena - Ceiling	14-17-3351-1482	49,000				(12,195)	36,805	36,805				Completed
1483 Allandale - Blue Arena - Chiller	14-17-3351-1483	120,000					120,000					Underway
1485 Allandale - Flooring Upgrades	14-17-3351-1485	125,000					125,000	84,060	40,000	0		Underway
1486 Allandale - Hot Water Supply 1 & 2	14-17-3351-1486	80,000				(178)	79,822	79,822				Completed
1681 Allandale Recreation Centre Parking Lot Rehabilitation	14-17-3351-1681	35,000	625,000				660,000	34,143	7,24	Β	<u> </u>	Design Phase

Page 2 of 13 Appendix A

	res de la comp	Previously	2016	E CONTRACTOR OF THE PARTY OF TH	Previously		-2.3.2		2016	2017	2018	
	a miles and	Approved Capital Budget	Approved Budget	Future Yrs Budget	Approved Adjustments	Pending Adjustments	Revised Budget	Total Spent to Date	Spending Plan	Spending Plan	Spending Plan	
Description	Acct Code	\$	S	S	\$	\$		\$	\$	\$ 100	\$	Status
1823 Allandale Recreation Centre Rooftop Exhaust Fan Replacement -		·	ă- aaa				05.000		25 000			Not Started
Concession Booth	14-17-3351-1823		35,000				35,000		35,000			NUL Started
1694 East Bayfield Community Centre Building Automation System								04.004				Underway
Upgrade	14-17-3361-1694	29,400					29,400	24,321		li		Utidetway
1835 East Bayfield Community Centre Security Camera Replacement	14-17-3361-1835		30,000				30,000		30,000			Design Phase
1693 Holly Community Centre Electrical System Surge Suppression	44.47.0000.4000	50.000					50,000	40.000	1.923	1		Substantially Complete
Upgrade	14-17-3366-1693	50,000			j		50,000	19,233	1,923			
1844 Holly Community Centre Pool Tank Rehabilitation	14-17-3366-1844		75,000				75,000		70,000			Underway
1695 Eastview Arena Sprinkler Piping Replacement	14-17-3372-1695	80,000				(17,046)	62,954	62,954				Completed
1836 Eastview Arena Parking Lot Replacement and New LED Lighting -	44 47 0070 4000		460,000			69.000	529.000	1,219	455.000			Design Phase
Rear Lot	14-17-3372-1836		460,000			09,000	529,000	1,219	455,000			
1837 Eastview Arena Refrigeration Condenser Replacement	14-17-3372-1837		73,000				73,000		70,000			Design Phase
1491 BMC - Building Automation System	14-17-3373-1491	97,800					97,800	70,281				Substantially Complete
1634 Barrie Molson Centre Lighting Replacement	14-17-3373-1634	200,000					200,000		2,566			Substantially Complete
1827 Barrie Molson Centre Supply Fan 3, 4, 8, and 9 Replacement	14-17-3373-1827		203,000				203,000		230,000			Design Phase
1568 Structural Rehabilitation (Wash Bay)	14-17-3380-1568	815,000				8,291						Completed
1846 Operations Centre Carbon Monoxide Detectors and Alarm System	14-17-3380-1846		50,000				50,000		30,000			Underway
1847 Operations Centre New Bulk Water Station Ice Melting Pad	14-17-3380-1847		15,000				15,000		15,000			Underway
1781 Georgian Theatre Upgrades	14-17-3381-1781	750,000					750,000			750,000		Underway
1702 Environmental Centre Safety Renovations - Main Building and	44 47 2007 4700	40.000					40,000	5,961	24,000	10.039	l	Underway
Household Hazardous Waste Building	14-17-3387-1702	40,000					40,000	5,901	24,000	10,000		<u> </u>
1703 Environmental Centre New Insulation - Main Building	14-17-3387-1703	150,000					150,000	13,409	45,000) <u> </u>		Underway
1754 Environmental Centre New Waste Segregation Kiosk	14-17-3387-1754	15,000					15,000	16,809	65,667	<u>' </u>		Underway
Environmental Centre Safety Renovation - Main Building	14-17-3387-1838		200,000				200,000					Underway
1665 Waterfront Washroom Backflow Prevention Program	14-17-3389-1665	70,000					70,000					Underway
1682 Centennial Beach Pavilion Replacement	14-17-3389-1682	10,000			100,000	40,000	150,000		98,721			Underway
1764 Queen's Park Washroom Building Renovation	14-17-3389-1764	50,000	400,000				450,000	27,101	425,086	Sl		Underway
1829 Centennial Beach Concession Building Renovation and New	14-17-3389-1829		90.000				90,000		5.000	85.000	1	Not Started
Concession Building	14-17-3309-1029		90,000	_						<u></u>	<u> </u>	
1851 Spirit Catcher Commercial Complex New Development	14-17-3389-1851		50,000				50,000		15,000			Not Started
1853 Waterfront Centre / Sea Cadet New Building	14-17-3389-1853		50,000		l		50,000		35,000	15,000	<u> </u>	Underway
1658 Waterfront Boardwalk Rehabilitation	14-17-3390-1658	50,000					50,000					Underway
1664 Marina Bayfield Basin Area Upgrade	14-17-3390-1664	75,000					75,000					Underway
1672 Sea Cadets Building Rehabilitation	14-17-3390-1672	40,000	75,000			15,000	130,000				<u> </u>	Underway
1673 Waterfront Safety Station Program	14-17-3390-1673	25,200					25,200	208				Underway
1845 Marina Bayfield Basin Area Upgrade	14-17-3390-1845		800,000				800,000		800,000		<u> </u>	Underway
1292 Sports Complex:Ops & Maint Fac	14-17-3395-1292	622,500					622,500			1	<u> </u>	Underway
1651 Barrie Community Sports Complex Fuel Tank Upgrade	14-17-3395-1651	30,000					30,000	21,916			<u> </u>	Substantially Complete
1824 Barrie Community Sports Complex Dosing Chamber (Septic System) Control Replacement	14-17-3395-1824		65,000				65,000		39.			Not Started
1825 Barrie Community Sports Complex Electrical Grounding Surge Protection Upgrade	14-17-3395-1825		50,000				50,000		50,00	0		Not Started
1826 Barrie Community Sports Complex Roof and Cladding Replacement - Pump House	14-17-3395-1826		80,000				80,000	<u> </u>	80,00	0		Not Started
1758 Fire Headquarters Heating Ventilation and Air Conditioning Upgrade	14-17-3396-1758	175,000					175,000	6,709	168,00	0		Underway
1691 Painswick Library Site Works Rehabilitation	14-17-3398-1691	236,000	ol .		<u> </u>	11.639	247,639	98,182	140,64	3		Underway
The state of the s		200,000	1		1	1,555	1 2,550	1	, , ,			
Fire:						1	1	1				
1841 Fire Station 6 New Building Development	14-15-2100-1841	†	60,000		 		60,000	ol .	60,00	0		Not Started

Appendix A Page 3 of 13

		Previously	2016	The Louisian	Previously		N		2016	2017	2018	
		Approved Capital	Approved	Future Yrs	Approved	Pending	Revised Budget	Total Spent to Date	Spending Plan	Spending Plan	Spending Plan	
Description	Acct Code	Budget	Budget	Budget	Adjustments	Adjustments	e	2	S	\$	\$	Status
1642 Mobile Analog Repeater New Unit	14-15-2105-1642	40,000	40.000	-	mustanti Politini	(40,000)	40,000	28.147	11,853			Underway
1643 Portable Radio Replacement	14-15-2105-1643	66,000	33,000			(40,000)	99,000	60,965	38,035			Underway
1808 Back-up Communications Centre New Console	14-15-2105-1808	00,000	90,000		 	70,000	160,000	00,000	90,000			Underway
1648 Dunlop Street West New Flashing Amber Light - BFES	14-15-2105-1608	60,000	90,000	<u> </u>	 	(54,258)	5.742	5,742				Completed
			204 000			(34,236)	765,795	3,142	765,795	-		Underway
1713 Pumper Rescue Truck Replacement (06-5014) - BFES	14-15-2120-1713	441,795	324,000			1	765,795		765,795		_	Underway
1738 Pumper/Tanker Replacement (03-5003) - BFES	14-15-2120-1738	765,795				(40.460)	132.840	132.840		_		Completed
1638 Hazardous Material Identification Unit Replacement	14-15-2125-1638	145,000	700 000		ļ	(12,160)		132,040	700,000	_		Underway
1639 Self Contained Breathing Apparatus Replacement	14-15-2125-1639	14,057				_	714,057	14,057			_	Underway
1807 Heavy Extrication Equipment Replacement	14-15-2125-1807		34,000		ļ		34,000		34,000			Design Phase
1868 Car Replacement (02-158) - BFES	14-15-2125-1868		35,000	2	ļ		35,000		35,000			Design Phase
1869 100 Foot Aerial Platform Truck Replacement (05-5006) - BFES	14-15-2125-1869		300,000	1,200,000			1,500,000		300,000	1,200,000		
1627 Fire Pump Tmg/Testing Trailer	14-15-2130-1627	33,900				(3,372)	_30,528					Completed
1852 Temporary New BFES Training Facility	14-15-2140-1852	1	270,000			-	270,000		27 <u>0,000</u>		_	Underway
Information Technology:					-							
1813 New Enterprise System Sustainment	14-11-1295-1813		444,000				444,000		444,000			Underway
1647 Mobility Technology Program	14-11-1300-1647	237,000	240,000				477,000	61,711	415,000			Underway
1671 Disaster Recovery Technology Program	14-11-1300-1671	100,000	- 2 - 1 - 2 -		i e		100,000		100,000			Underway
1250 2011 Server Replace & Virtualiz	14-11-1301-1250	1,200,000	·				1,200,000	1,169,349	51,587			Underway
1253 Technology Communications Mast	14-11-1301-1253	100,000		1	<u> </u>		100,000	46,400	46,900	6,700		Underway
1609 Network Infrastructure	14-11-1301-1609	750,000	400,000		-		1,150,000		469.570			Underway
1610 Public Safety Communications Technology Infrastructure Program	14-11-1301-1610	388,438	340,000		+		728,438	388,438	340,000			Underway
1611 Server and Storage Infrastructure	14-11-1301-1611	1,100,000	400,000		 	+	1,500,000		390,000			Underway
1612 Corporate Communications Infrastructure	14-11-1301-1612	401,500		<u>. </u>		_	660,500		518,183			Underway
1711 Data Centre Technology Infrastructure Program	14-11-1301-1711	1,000,000	203,000			-	1,000,000		701,871			Underway
1107 2-3 Year Great Plains	14-11-1302-1107	465,370					465,370		53,953			Underway
1117 External Web Site	14-11-1302-1117	620,000			 	 	620,000		15,700			Underway
1252 ERP System	14-11-1302-1177	8,230,200	1.850.000				10.080,200		459			Underway
1617 Cityworks Performance Improvements	14-11-1302-1232	454,000			1	 	1,699,000		972,000		100.000	Underway
1622 Building Permit App Software	14-11-1302-1617	1,400,000		300,000	'	 	1,400,000		271,961		1,44,22	Underway
1623 Microsoft Enterprise Agreement	14-11-1302-1623	650,000			+	-	650,000		(249,506)			Substantially Complete
1649 Project Management Technology Solution						 	185.000		184,000			Underway
	14-11-1302-1649	185,000			-		280.000		206,402			Underway
1670 Electronic Data Management Technology Solution	14-11-1302-1670	280,000				 	974,409		662,913			Underway
1714 Server and Desktop Software Program	14-11-1302-1714	472,920			1		125,000		125,000			Underway
1720 External Web Site Technology Program	14-11-1302-1720	25,000							408,000		 	Underway
1721 Land and Growth Management Solution	14-11-1302-1721	250,000		490,000	<u> </u>		1,240,000					Underway
1722 Application Integration and Rationalization Program	14-11-1302-1722	45,000		<u> </u>			45,000		45,000			Underway
1733 Archibus Technology Program	14-11-1302-1733	40,000				-	40,000		2,145		250.00	0 Not Started
1818 Citizen Relationship Management (CRM) Solution	14-11-1302-1818		40,000	810,000	<u> </u>		850,000		40,000		250,00	
1449 2012 Monitor Replacements	14-11-1303-1449	219,000				2,931					 	Completed
1450 2012 PC Replacements	14-11-1303-1450	483,020				1	483,020		60,000			Underway
1613 Corporate Imaging Infrastructure	14-11-1303-1613	206,750					256,750				 	Underway
1614 Corporate PC Infrastructure	14-11-1303-1614	706,400				ļ. <u>.</u> .	1,132,760		394,19		\	Underway
1734 Corporate Audio Visual Technology Infrastructure Program	14-11-1303-1734	50,000					95,280		95,804			Underway
1819 City of Barrie New Wireless Connectivity Solution	14-11-1303-1819		75,000		1		75,000) 	75,000	 	 	Not Started
Legislative and Court Services:	 	 				 						
1821 Mail Room Equipment Replacement - Postage Machine and	14-09-1100-1821		50,000	0	1	1	50,000		50,00			Underway
Corporate Records and Information Management Service Review and	New Account			1		100,000	100,000		100,00	0		Not Yet Approved
Parking:	44 49 4000 0070	7 000 500					7.862.500	8,168,920		 	 	Substantially Complete
0670 GO Train Parking Lot	14-18-4020-0670	7,862,500	1				7,862,500	71 6,100,92 <u>0</u>	<u>'l</u>			Tourstantiant Complete

Appendix A Page 4 of 13

	Harry Market Street	Previously	2016		Previously				2016	2017	2018	
		Approved Capital Budget	Approved Budget	Future Yrs Budget	Approved Adjustments	Pending Adjustments	Revised Budget	Total Spent to Date	Spending Plan	Spending Plan	Spending Plan	K PLIN IN
Description	Acct Code	\$	Walls I was	\$	Fig. 5		\$ 150	\$	\$	\$	\$	Status
1224 Lakeshore Drive - Toronto to Tiffin	14-18-4020-1224	53,112	2,445,543	2,011,254	(1,725,000)		2,784,909	71,364	773,541	2,014,909		Underway
1712 Sunnidale Park Community Garden New Parking Lot and Sidewalk	14-18-4020-1712	51,512					51,512	51,246				Substantially Complete
Parks:		 										
1224 Lakeshore Drive - Toronto to Tiffin	14-16-2351-1224	386,254	4,253,866	1,040,088	(1,950,000)	-	3,730,208	511,750	1,005,971	2,223,527		Underway
1322 Dunsmore Park New Development - Georgian Glen Subdivision	14-16-2351-1322	468,853				1	468,853		(40,806)			Substantially Complete
1461 Memorial Park (Design)	14-16-2351-1461	245,000				<u> </u>	245,000		47,339		05.500	Design Phase
1626 Memorial Park (Construction)	14-16-2351-1626	310,000			3,936,748		4,246,748		2,045,585	2,800,000	95,598	Not Started
1633 Barrie Community Sports Complex New Lighting System - Dana	14-16-2351-1633	225,000				(42,886)	182,114		400.000			Completed Underway
1636 Playground Replacement Program	14-16-2351-1636	240,000					480,000		199,000			Substantially Complete
1637 Kozlov Park New Development - Mooregate Subdivision	14-16-2351-1637	424,000					424,000		(38,058)			Design Phase
1661 Heritage Trail Sign Expansion - Waterfront	14-16-2351-1661	20,000	194,500				214,500		205,400 321,950			Design Phase
1717 Tennis Court Rehabilitation Program	14-16-2351-1717	60,000	300,000				360,000		77,600		-	Design Phase
1718 Whiskey Creek Trans Canada Trail Expansion - Yonge to Little	14-16-2351-1718	20,000	60,000		667.440		80,000 1,259,880		103,000			Design Phase
1791 Military Heritage Park New Development	14-16-2351-1791		054 000	572,440	687,440				477.900		_	Design Phase
1798 Dock Road Park Expansion - Parts 1 and 2	14-16-2351-1798		654,000				654,000 40,000		40,000	1.0,		Design Phase
1854 Heritage Park Splash Pad Rehabilitation	14-16-2351-1854	-	40,000				330,000					Design Phase
1858 John Edwin Coupe Park Rehabilitation	14-16-2351-1858	 	330,000				55.000	<u> </u>	52,500		-	Underway
1860 Little Lake Park New Development 1861 Painswick Park Rehabilitation and Expansion	14-16-2351-1860 14-16-2351-1861	 	55,000 100.000			-	100,000					Not Started
1888 Willoughby Park Walkway Rehabilitation	14-16-2351-1888	+	57,000				57,000		57.000			Not Started
1000 VVIIIOUGIDY Park VVAIKWAY RENADIIITATION	14-16-2351-1888	+	57,000				57,000	<u>/</u>	37,000			Hot otatios
Roads, Parks & Fleet Dept:						12.222		00.004				Completed
1753 Pickup Truck Replacement (05-1045) - By-Law	14-08-1130-1753	35,000				(9,639)	25,361		4.000	ļ 		Completed
1755 Pickup Truck Replacement (06-1059) - By-Law	14-08-1130-1755	35,000				(7,121)	27,879				-	Completed
1737 Pay & Display Machine Replacement	14-16-2364-1737	40,000				(659)	39,341					Design Phase
1867 ROWA Pick-Up Truck	14-16-2500-1867		35,000				35,000		35,000			Design Phase
1870 Zamboni Reptacement (02-2002) - Recreation	14-40-3403-1870		120,000				120,000		120,000			Completed
1641 Rubber Tire Loader Replacement (06-8002) - Roads	14-18-4510-1641	230,536				280	230,816				 	Completed
1741 Medium Dump Truck Replacement (05-3010) - Roads	14-18-4510-1741	75,000				12,482					+	
1745 Pickup Truck Replacement (00-182) - Roads	14-18-4510-1745	35,000				(5,880)	29,120		29,120		_	Completed
1746 Pickup Truck Replacement (03-1017) - Roads	14-18-4510-1746	35,000				1,211					 	
1747 Pickup Truck Replacement (03-1018) - Roads	14-18-4510-1747	35,000				(3,163)	31,837		31,837	1	 	Completed
1748 Pickup Truck Replacement (03-1020) - Roads	14-18-4510-1748	35,000				(4,602)	30,398				 	Completed Completed
1750 Pickup Plow Truck Replacement (04-1024) - Roads	14-18-4510-1750	35,000				22					<u> </u>	Completed
1752 Pickup Truck Replacement (04-1029) - Roads	14-18-4510-1752	35,000		ļ		(5,016)						
1760 Pickup Plow Truck Replacement (08-1072) - Roads	14-18-4510-1760	35,000			ļ	2,216	- ,				ļ	Completed
1873 Hydro Excavation Truck Replacement (02-416) - Roads	14-18-4510-1873		400,000				400,000		400,000		 -	Underway
1875 Tractor Replacement (04-2011) - Roads	14-18-4510-1875		75,000				75,000		75,000		 	Design Phase
1876 Stacker Replacement (06-6039) - Roads	14-18-4510-1876		95,000			25,000			120,000		+	Design Phase
1506 Downtown Sidewalk Replacement	14-18-4512-1506	65,000					65,000					Design Phase
1735 Mechanical Street Sweeper Replacement (07-7000) - Roads	14-18-4520-1735	270,000					270,000		270,000		 	Underway
1736 Mechanical Street Sweeper Replacement (07-7001) - Roads	14-18-4520-1736	250,000					250,000		250,000		 -	Underway
1742 Sander/Salter Replacement (01-562) - Roads	14-18-4520-1742	175,000					175,000					Design Phase
1871 5 Ton Plow Truck Replacement (99-548) - Roads	14-18-4520-1871		210,000				210,000		210,000		<u> </u>	Design Phase
1872 Sander/Salter Replacement (03-5002) - Roads	14-18-4520-1872		190,000				190,000	_	190,000			Design Phase
1877 Sidewalk Sander/Salter/Plow Replacement (01-212) - Roads	14-18-4520-1877		120,000				120,000		120,000			Design Phase
1878 Sidewalk Sander/Salter/Plow Replacement (01-251) - Roads	14-18-4520-1878		120,000)			120,000		120,000		<u> </u>	Design Phase
1879 Sidewalk Sander/Salter/Plow Replacement (99-219) - Roads	14-18-4520-1879		120,000				120,000		120,000			Design Phase
1880 Downtown Sidewalk Replacement Program	14-18-4522-1880		65,000			,	65,000		65,00		 	Design Phase
1773 2015 Additional Fleet (Storm) - Approved Service Level Changes	14-18-4540-1773	27,000	27,000				54,000	0] 36,096	20,43	6		Underway

	The State of	Previously	2016		Previously	1000			2016	2017	2018	
	Service of the servic	Approved Capital Budget	Approved Budget	Future Yrs Budget	Approved Adjustments	Pending Adjustments	Revised Budget	Total Spent to Date	Spending Plan	Spending Plan	Spending Plan	
Description	Acct Code	\$	\$ 100	\$	\$	\$	\$	\$ 1		\$	\$	Status
1715 Crane Truck Replacement (03-4000) - Parks	14-18-4810-1715	180,000					180,000		180,000			Underway
1768 Top Dresser Replacement (90-699) - Parks	14-18-4810-1768	30,000				3,071	33,071		33,071			Completed
1774 2015 Additional Fleet (Parks) - Approved Service Level Changes	14-18-4810-1774	27,000	25,000				52,000	27,596	24,537			Underway
1762 Forestry Chipper Replacement (01-230) - Roads	14-18-4840-1762	65,000				(7,728)	57,272	57,272				Completed
1772 2015 Additional Fleet (Forestry) - Approved Service Level Changes	14-18-4840-1772	25,000				6,642	31,642	31,642	623			Completed
Roads:												
0308 Ferndale: Tiffin - Dunlop	14-16-2510-0308	2,470,000		1,250,000			3,720,000	1,892,198	2,012,280	1,261,626	250,000	Underway
0377 Hanmer: Finlay - Bayfield	14-16-2510-0377	75,000		1,200,000			75,000		<u> </u>			Underway
0469 Duckwth St- Bernick to Cundles	14-16-2510-0469	8,299,326				1,907,985	10,207,311	6,989,516	1,265,936	12,789		Underway
0544 Cundles Rd E: Livingstone to Duckworth	14-16-2510-0544	3,131,202		 		1,001,000	3,131,202	3,224,183	(36,049)		<u> </u>	Underway
0547 Essa Rd: Ferndale to Coughlin	14-16-2510-0547	3,422,045			1.		3,728,998		216,346	7,500	 .	Substantially Complete
0626 Essa Rd: Anne to Bryne	14-16-2510-0626	5,247,000		+			5,247,000		315,128			Design Phase
0683 Little Lake Drive Realignment - Duckworth to Cundles	14-16-2510-0683	834,952					834,952	838,361	9,423			Substantially Complete
				550,000			3.985.000		1,961,949		5,000	Design Phase
1135 Mapleview Dr E - Huronia to Country	14-16-2510-1135	1,785,000		350,000	<u>'</u>		4,938,896		213,306			Underway
1224 Lakeshore Drive - Toronto to Tiffin	14-16-2510-1224	4,938,896		1 000 000					212,700			Underway
1385 Servicing - Royal Oak/Gables	14-16-2510-1385	105,000			-		5,455,000				422 645	Underway
1400 Dunlop Tiffin/Miller Inter Imp	14-16-2510-1400	1,503,000		 	<u> </u>		4,743,000		1,220,221			Design Phase
1401 Essa Road Level Rail Crossing	14-16-2510-1401	175,000				1100 (00)	885,000		128,540		815,000	Completed
1404 Mapleview Dr/25th& Cty Rd 27	14-16-2510-1404	491,500				(132,155)	359,345					Substantially Complete
1507 Duniop Street West - Anne to Eccles - Level 3	14-16-2510-1507	790,767					790,767		3			
1508 Dunlop Street West - Eccles to Toronto	14-16-2510-1508	250,000					250,000		17,500	207,651		Design Phase
1513 Grove Street - Duckworth to Nelson - Level 3	14-16-2510-1513	17,000					17,000					Underway
1518 Highland Avenue - Rodney to Cook	14-16-2510-1518	371,395					371,395					Substantially Complete
1523 Little Avenue Retaining Wall	14-16-2510-1523	180,000					180,000		133,806		3,000	Design Phase
1531 Mountbatten Road and Rodney Street - Design	14-16-2510-1531	1,854,508					1,854,508	1,519,913			<u> </u>	Substantially Complete
1546 Sanitary Servicing - Jean, Tyndale	14-16-2510-1546	20,000					20,000			<u> </u>		Cancelled
1548 Sunnidale Road - Cundles to Letitia - Level 3	14-16-2510-1548	431,351				(48,779)	382,572	382,572				Completed
1553 Victoria Street - Bradford to Ellen - Level 3	14-16-2510-1553	27,761					27,761					Substantially Complete
1554 Victoria Street - Ellen to Lakeshore	14-16-2510-1554	367,306					367,306	322,252				Substantially Complete
1558 Welham Road - Ellis to Hamilton	14-16-2510-1558	262,574				1	262,574	351,118				Substantially Complete
1570 Bayview Dr - Burton to Glennidge	14-16-2510-1570	765,000		<u> </u>			765,000	457,230	13	<u> </u>		Substantially Complete
1589 Mapleview Dr E - Country Lane to Yonge	14-16-2510-1589	262,300					577,300	136,297	367,500	74,591		Design Phase
1591 Morrow Rd - Patterson to Ardagh	14-16-2510-1591	535,700)		2,735,700	97,492	564,190	2,080,585		Design Phase
1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington	14-16-2510-1593	112,500				Ť	212,500	74,379	45,488	92,388		Design Phase
1594 North Shore A Neighborhood Renewal	14-16-2510-1594	873.803	<u> </u>	' 		51,955				7		Completed
1606 Tiffin St Underpass Cost Sharing with MTO	14-16-2510-1606	1,300,000		2.250.000	3		5,500,000			1.500,000	1,500,00	Not Started
1608 Welham Rd - Mapleview to Churchill Level 3	14-16-2510-1608	13.200	<u> </u>	2,200,000	-	 	13,200					Design Phase
1618 Rodney St - Blake to Kempenfelt	14-16-2510-1618	18,400		1	 	-	432,400			47,231		Design Phase
1625 Johnson St: Shanty Bay Rd to Lake Simcoe	14-16-2510-1625	15,000			+	 - -	1.254.000					Design Phase
1644 Cundles Road Pavement and Watermain Rehabilitation - Sunnidale		13,000	1,238,000	' 		 						
to Leacock	14-16-2510-1644	25,000		400,000	0		425,000	22,439	15,000	392,701		Design Phase
1645 Glen Echo Drive and College Crescent Watermain and Pavement Replacement - Lonsdale to Nelson	14-16-2510-1645	15,500	120,000				135,500	54,023	23,50	84,179	•	Design Phase
1650 McKay Road New Interchange and Transmission Watermain - Highway 400	14-16-2510-1650	500,000	1,500,000	500,000	D		2,500,000	<u> </u>				Design Phase
1666 Leacock Drive Pavement and Watermain Rehabilitation - Cundles to Lampman	14-16-2510-1666	24,600					24,600	<u> </u>		1		Design Phase
1728 Huronia Road Pavement Holding Strategy - Webb to Big Bay Point	14-16-2510-1728	14,000					14,000	11,144	220,00	0	<u> </u>	Design Phase

Appendix A Page 6 of 13

Approved Pounding			Previously	2016		Previously			3 - 3	2016	2017	2018	F AND DE RESON
Description			CONTRACTOR AND ADDRESS OF THE PARTY OF THE P	Committee works (Co.) 14	Future Yrs	Chickenson and the Control of the Co	Pending	Revised	Total Spent	STATE OF THE PERSON NAMED IN COLUMN	Proceedings and the Control of the C		
Acct Code S S S S S S S S S				Dens - avenousmend	SECTION CONTRACTOR SECTION AND ADDRESS OF THE PARTY OF TH			The second secon	Discourage wheel, speciment	Children			
1728 Expressive Discount 120kg 1728 Expressive 1728	Description	Acct Code		STEPHENIN'S LABORETE	Hillhoson	DESIGNATION TO SERVICE AND ADDRESS OF THE PARTY OF THE PA	MEDICAL ADDRESS TO ANALYSIS OF THE PARTY OF	BUTTHURSEN STATES TO STATE OF THE STATE OF T	\$	\$	\$	\$	Status
1732 From Street Relievery Creating Sealth Assessment			292 700					292,700	224,718	2,000			Substantially Complete
1957 Ann Street Fashway Crossing Safety Assessment 14-16-2510-1775 50.000 150.000 23.866 107.315 90.000 Indianews 1777 Curming Drive New Permanent Traffic Calming 14-16-2510-1777 90.000 90.000 13.749 79.000 Design Phase 1777 Curming Drive New Permanent Traffic Calming 14-16-2510-1777 90.000 90.000 13.749 79.000 Design Phase 1777 Curming Drive New Permanent Traffic Calming 14-16-2510-1777 90.000 90.000 13.749 79.000 Design Phase 1777 Curming Drive New Permanent Traffic Calming 14-16-2510-1777 90.000 90.000 13.749 79.000 Design Phase 1777 Curming Drive New Permanent Traffic Calming 14-16-2510-1778 45.000 45.000 45.000 13.749 79.000 Design Phase 1778 East Fashway Calming 1779 Curming Drive New Permanent Traffic Calming 14-16-2510-1778 15.000 15.000 15.000 17.000 17.000 Underway 1779 Curming Drive New Permanent Traffic Calming 14-16-2510-1778 15.000 15.000 15.000 17.000 17.000 Underway 17.000 Underway 1779 Curming Drive New Permanent Traffic Calming 14-16-2510-1778 15.000 15													Substantially Complete
1776 Committed Private Permanent Traffic Calentina	1757 Appa Street Paikury Crossing Safety Assessment			460,000								90 000	
1772 Camering Other New Permanent Traffic Calming				130,000		:							
1778 Sandringham Orive New Paramaent Traffic Califorg 1785 Rel Rev Neythourhood Revew Program 1416-2510-1778 1796 Lower Care Neythourhood Revew Program 1416-2510-1778 1796 Use New Than Neythourhood Revew Program 1416-2510-1778 1890 Use New Than Neythourhood Revew Program 1416-2510-1778 1890 Use New Than Neythourhood Revew Program 1416-2510-1778 1890 Use New Than Neythourhood Revew Program 1416-2510-1789 1890 Use New Than Neythourhood Revew Program 1416-2510-1789 1890 Use New Than New Yellows Program 1416-2510-1780 1890 Use New Yellows Program 1416-1780 Use New Yellows Program 1416-1780 Use New Yellows Program 1416-1780 Use New Yellows Program								4.4.					
1794 1146 Bird Em Rod ROW Expansion - St. Procent to Duckworth 14-16-2510-1798 175,000 1													
1998 Bell Farm Road ROW Expansion - St. Vincent to Duckworth 14-16-2510-1769 8,3,000 204													Substantially Complete
1799 Dukworth Street New Transmission Watermain and ROW	1704 Poll Form Road ROW Expansion Ct. Vincent to Duckmonth		75,000	93.000									
Expansion - Bell Farm to St. Vincent 14-16-2510-1800 270,000		14-10-2310-1790		03,000				63,000			<u> </u>		
1900 During Street East Road Replacement - Toronto to Mulcaster 14-16-2510-1800 270,000 270,000 150,000 1,180 190,000 1,18		14-16-2510-1799		204,000				204,000	6,292	204,000	ļ l		Underway
1802 Lover's Creek New Bridge - Tolendad Mill. 150m West of Courmil 14-19-2510-1802 15,000 15,000 1,180 90,000 90,000 90,000 90,000 90,000 90,000 90,000 90,000 90,000 90,000 90,000 90,000 90,000 90,000		44 40 0540 4000		070.000	070.000		_	540,000	1 200	270.000	270,000		Underway
1903 Ease Road New Walermain and Road Expansion - Coughlin to 14-16-2510-1803 90,000 1,180 90,000					270,000	• • • • • • • • • • • • • • • • • • • •					270,000		
Mapleview Native Row Replacement and Sophia Creek Expansion Native Row Replacement and Sophia Creek Expansion Native Row Replacement and Sophia Creek Expansion Native Row Replacement Row Replacement Native Row Roy Roy Roy Replacement Native Row Roy		14-16-2510-1802		15,000				10,000	3,130	15,000	 		
1806 Gann Street ROW Replacement and Sophia Creek Expansion		14-16-2510-1803		90,000				90,000	1,180	90,000	l		Underway
120 130													
1922 Henry Street RCW Replacement - Frances to Excles 1416-2510-1828 35,000 35,000 36,000 30,000 180,000 No. Started 1925 Infrastructure Master Plans J DC Technical Studies Update 1416-2510-1856 200,000 200,000 200,000 180,000 No. Started 1982 Ross, Coller & Bayried Intersection Improvements & Ross Street 1416-2510-1866 173,000 173,000 111,000 52,000 10,000 Underway 1416-2510-1866 30,000 3		14-16-2510-1806		150,000	40,000		İ	190,000		128,000		62,000	
1855 Infrastructure Master Plans DC Technical Studies Update 4-16-2510-1856 30.00 200,000 200,000 200,000 180,000 Not Started 1852 Poss, College & Bayfield Intersection Improvements & Ross Street 14-16-2510-1886 173,000 173,000 173,000 111,000 10,000 100,000	1820 Harvie Road ROW Expansion - Essa to Veterans	14-16-2510-1820		205,000				205,000	2,754	38,000	19,000		
1856 Infrastructure Master Plans / DC Technical Studies Update 14-16-2510-1865 200,000 200,000 20,000 180,000 Not Started 1828 Ross, Collider & Sayfield Intersection Improvements & Ross Street 14-16-2510-1866 173,000 173,000 173,000 173,000 10,0	1828 Henry Street ROW Replacement - Frances to Eccles	14-16-2510-1828	<u> </u>	35.000				35,000	3,620	34,920		80	Design Phase
1892 Ross, Coller & Bayfield Intersection Improvements & Ross Street 14-16-2510-1862 173,000 173,000 130,000 130,000 100,0	1856 Infrastructure Master Plans / DC Technical Studies Update	14-16-2510-1856			200,000			200,000		20,000	180,000		Not Started
RQW Expansion - Formotic District RQW Expansion - Formotic District RQW Expansion - Formotic District Ref	1862 Ross, Collier & Bayfield Intersection Improvements & Ross Street	1		173.000				173,000		111,000	52,000	10,000	Underway
1881 Grove Street New Bicycle Lane			i					·					Davis Dhana
1885 Harvie Road ROW Expansion - Veterans to Bryne	1866 Sophia Creek Minor Drainage Improvements - Howard and Lay									3,000			
Sidewalk:				50,000							77 77		
12-16-2525-0308 3,000 160,000 163,000 208,678 Underway Underway 0544 (2 Underway 14-16-2525-0469 160,210 160,210 160,210 87,644 189,423 37 Substantially 163,644 189,423 37 Substantially 164,62525-0544 187,644 189,423 37 Substantially 164,62525-0544 187,644 189,423 37 Substantially 164,62525-0547 322,880 352,73 355,153 280,627 6,644 Underway 160,626 163,644 1,644 1,645,644 1,6	1885 Harvie Road ROW Expansion - Veterans to Bryne	14-16-2510-1885	148,000					148,000		76,000	72,000	_	Design Phase
Compage Comp	Sidewalk:		 						_				
Oxf69 Duckwth St- Bernick to Cundles 14-16-2525-0469 160.210 160.210 176.44 189.423 37 Substantially Oxf44 Cundles Rd E - Livingstone to Duckworth 14-16-2525-0544 187.644 187.644 189.423 37 Substantially Oxf47 Essa Rd: Fernidale-Coughlin 14-16-2525-0547 322,880 352,73 358,153 280,627 8.644 Underway Oxf67 Essa Rd: Fernidale-Coughlin 14-16-2525-0547 322,880 352,73 358,153 280,627 8.644 Underway Oxf67 Essa Rd: Anne to Bryne 14-16-2525-0566 7,000 7,000 8.846 1,000 Design Phase Oxf683 Little Lakes Drive Realignment - Duckworth to Cundles 14-16-2525-0686 46,871 46,871 37,971 (12,720) Substantially 1135 Mapleview Dr E - Huronia to Country 14-16-2525-1355 239,250 79,750 319,000 225,000 94,000 Design Phase 1224 Lakeshore Drive - Toronto to Tiffin 14-16-2525-1355 5,000 330,000 335,000 2,532 280,000 53,000 Underway 1508 Dunlop Street West - Eccles to Toronto 14-16-2525-1385 5,000 330,000 335,000 2,237 1,500 Design Phase 1518 Highland Ave - Rodney to Cook 14-16-2525-1518 53,355 53,355 33,312 (6,249) Substantially 1531 Mountbatten Road and Rodney Street - Design 14-16-2525-1518 53,355 5,000 5,000 5,000 5,000 5,000 5,000 Design Phase 1545 Victoria Street - Elien to Lakeshore 14-16-2525-1546 5,000 14,000 2,657 9,000 Design Phase 1548 Microscopic Poyntz, Bercez Vot Codrington 14-16-2525-1569 14,000 14,000 2,657 9,000 Design Phase 1548 Microscopic Poyntz, Bercez Vot Codrington 14-16-2525-1689 14,000 14,000 2,657 9,000 Design Phase 1548 Microscopic Poyntz, Bercez Vot Codrington 14-16-2525-1686 5,000 14,000	0308 Femdale: Tiffin - Dunlop	14-16-2525-0308	3.000		160,000			163,000			208,678		Underway
0547 Essa Rd: Ferndale-Coughlin 14-16-2525-0544 187,644 189,423 37 Substantially 16-2525-0547 322,880 35,273 358,153 280,627 8,644 Underway 0626 Essa Rd: Anne to Bryne 14-16-2525-0546 7,000 57,000 8,846 1,000 Design Phase 0683 Little Lake Drive Realignment - Duckworth to Cundles 14-16-2525-0683 46,871 37,997 (12,720) Substantially 1135 Maplewise Dr E - Huronia to Country 14-16-2525-1035 239,250 79,750 319,000 225,000 94,000 Design Phase 1224 Lakeshore Drive - Toronto to Tiffin 14-16-2525-1035 89,188 39,188 135,383 265 Design Phase 1385 Servicing - Royal Oak/Gables 14-16-2525-1368 6,000 330,000 335,000 2,532 280,000 53,000 Underway 1531 Mountbatten Road and Rodney Street Vest - Eccles to Toronto 14-16-2525-1518 53,355 33,55 23,312 (6,249) Substantially 1546 Sanitary Servicing - Jean, Tyndale 14-16-2525-1546 5,000 9,000 94,000 Design Phase 1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington 14-16-2525-1593 9,500 9,500 9,500 9,500 Design Phase 1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington 14-16-2525-1593 9,500 9,500 9,500 9,500 Design Phase 1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington 14-16-2525-1593 9,500 9,500 9,500 9,500 Design Phase 1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington 14-16-2525-1593 9,500 9,500 9,500 9,500 9,500 Design Phase 1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington 14-16-2525-1593 9,500 9,500 9,500 9,500 9,500 Design Phase 1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington 14-16-2525-1593 9,500 9,500 9,500 9,500 9,500 Design Phase 1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington 14-16-2525-1644 5,000 9,500	0469 Duckwth St- Bernick to Cundles				,			160,210	87,649	(4,432)			Underway
14-16-2525-0547 322,880 35,273 38,153 280,627 8,644 Underway							i			37	'		Substantially Complete
14-16-2525-0626 7,000 7,000 8,846 1,000 Design Phase 14-16-2525-0628 46,871 37,997 (12,720) Substantially 135 Mapleview Dr E - Huronia to Country 14-16-2525-135 239,250 79,750 319,000 225,000 94,000 Design Phase 1224 Lakeshore Drive - Toronto to Tiffin 14-16-2525-135 239,250 79,750 319,000 225,000 94,000 Design Phase 1365 Servicing - Royal Oak/Gables 14-16-2525-135 5,000 330,000 335,000 2,532 280,000 53,000 Underway 1508 Dunlop Street West - Eccles to Toronto 14-16-2525-1518 53,355 5,000 330,000 335,000 2,237 1,500 Design Phase 1518 Highland Ave - Rodney to Cook 14-16-2525-1518 53,355 5,355 5,355 2,312 (6,249) Substantially 1531 Mountbatten Road and Rodney Street - Design 14-16-2525-1518 53,355 5,000 5,927 Cancelled 1554 Victoria Street - Ellen to Lakeshore 14-16-2525-1546 5,000 1554 Victoria Street - Ellen to Lakeshore 14-16-2525-1549 14,000 14,000 2,657 9,000 Design Phase 1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington 14-16-2525-1618 5,000 5,000 5,000 5,000 Design Phase 1625 Johnson St: Shanty Bay Rd to Lake Simcoe 14-16-2525-1618 5,000 50,000				35 273				358,153	280.627	8,644	1		Underway
0683 Little Lake Drive Realignment - Duckworth to Cundles 14-16-2525-0683 46,871 37,997 (12,720) Substantially 1135 Mapleview Dr E - Huronia to Country 14-16-2525-1385 239,250 79,750 319,000 225,000 94,000 Design Phase 1224 Lakeshore Drive - Toronto to Triffin 14-16-2525-1224 89,188 89,188 135,383 265 Design Phase 1385 Servicing - Royal Oak/Gables 14-16-2525-1385 5,000 330,000 335,000 2,532 280,000 53,000 Underway 1508 Dunlop Street West - Eccles to Toronto 14-16-2525-1588 6,000 6,000 2,237 1,500 Design Phase 1518 Highland Ave - Rodney to Cook 14-16-2525-1518 53,355 53,355 23,312 (6,249) Substantially 1531 Mountbatten Road and Rodney Street - Design 14-16-2525-1531 488,994 498,994 419,071 42 Substantially 1544 Victoria Street - Ellen to Lakeshore 14-16-2525-1546 5,000 5,000 5,000 5,000 5,000 5,000 2,537 Cancelled 1554 Victoria Street - Ellen to Lakeshore 14-16-2525-1546 12,387 12,387 9,793 Subs								7,000	8,846	1,000			Design Phase
1135 Mapleview Dr E - Huronia to Country 14-16-2525-1135 239,250 79,750 319,000 225,000 94,000 Design Phase 1224 Lakeshore Drive - Toronto to Tiffin 14-16-2525-1224 89,188 135,383 265 Design Phase 1385 Servicing - Royal Oak/Gables 14-16-2525-1385 5,000 330,000 335,000 2,237 1,500 Design Phase 1518 Highland Ave - Rodney to Cook 14-16-2525-1508 5,000 1518 Highland Ave - Rodney to Cook 14-16-2525-1518 1531 Mountbatten Road and Rodney Street - Design 14-16-2525-1511 498,994 1594 Mountbatten Road and Rodney Street - Design 14-16-2525-1546 1564 Sanitary Servicing - Jean, Tyndale 1554 Victoria Street - Ellen to Lakeshore 14-16-2525-1554 12,387 1593 Mapleview Dr E - Country Lane to Yonge 14-16-2525-1598 14-10-2525-15								46.871	37.997				Substantially Complete
1224 Lakeshore Drive - Toronto to Tiffin			10,071		79.750					225,000	94,000		Design Phase
1385 Servicing - Royal Oak/Gables 14-16-2525-1385 5,000 330,000 335,000 2,532 280,000 53,000 Underway 1508 Dunlop Street West - Eccles to Toronto 14-16-2525-1508 6,000 6,000 2,237 1,500 Design Phase 1518 Highland Ave - Rodney to Cook 14-16-2525-1518 53,355 53,355 23,312 (6,249) Substantially 1531 Mountbatten Road and Rodney Street - Design 14-16-2525-1531 498,994 19,071 42 Substantially 1546 Sanitary Servicing - Jean, Tyndale 14-16-2525-1546 5,000 5,000 5,927 Cancelled 1554 Victoria Street - Ellen to Lakeshore 14-16-2525-1554 12,387 9,793 Substantially 1589 Mulcaster, Dunlop, Poyntz, Berczy to Codrington 14-16-2525-1589 14,000 14,000 2,657 9,000 Design Phase 1618 Rodney St - Blake to Kempenfelt 14-16-2525-1618 5,000 9,500 5,587 4,059 Design Phase 1624 Cundles Road Pavement and Watermain Rehabilitation - Sunnidate to Leacock 14-16-2525-1644 50,000 50,000 50,000 50,000 Design Phase 1712 Sunnidate Park Community Garden			89.188										Design Phase
1508 Dunlop Street West - Eccles to Toronto					330.000			335,000	2.532		280,000	53,00	Underway
1518 Highland Ave - Rodney to Cook					000,000		· ·						Design Phase
1531 Mountbatten Road and Rodney Street - Design 14-16-2525-1531 498,994 498,994 419,071 42 Substantially 1546 Sanitary Servicing - Jean, Tyndale 14-16-2525-1546 5,000 5,927 Cancelled 1554 Victoria Street - Ellen to Lakeshore 14-16-2525-1554 12,387 12,387 9,793 Substantially 1589 Mapleview Dr E - Country Lane to Yonge 14-16-2525-1589 14,000 14,000 2,657 9,000 Design Phase 1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington 14-16-2525-1589 14,000 9,500 5,587 4,059 Design Phase 1618 Rodney St - Blake to Kempenfelt 14-16-2525-1618 5,000 5,000 2,645 2,380 Design Phase 1625 Johnson St: Shanty Bay Rd to Lake Simcoe 14-16-2525-1625 5,000 40,000 45,000 3,570 1,718 Design Phase 1644 Cundles Road Pavement and Watermain Rehabilitation - Sunnidale 1645 Leacock 14-16-2525-1644 50,000								53.355	23,312	(6,249)		Substantially Complete
1546 Sanitary Servicing - Jean, Tyndale 14-16-2525-1546 1554 Victoria Street - Ellen to Lakeshore 14-16-2525-1554 12,387 1589 Mapleview Dr E - Country Lane to Yonge 14-16-2525-1589 14,000 1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington 14-16-2525-1593 14-16-2525-1593 14-16-2525-1618 14-16-2525-1618 14-16-2525-1618 14-16-2525-1618 15,000 1											2		Substantially Complete
1554 Victoria Street - Ellen to Lakeshore 14-16-2525-1554 12,387 12,387 9,793 Substantially 1589 Mapleview Dr E - Country Lane to Yonge 14-16-2525-1589 14,000 2,657 9,000 Design Phase 1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington 14-16-2525-1593 9,500 9,500 5,587 4,059 Design Phase 1618 Rodney St - Blake to Kempenfelt 14-16-2525-1618 5,000 5,000 2,645 2,380 Design Phase 1625 Johnson St: Shanty Bay Rd to Lake Simcoe 14-16-2525-1625 5,000 50													
1589 Mapleview Dr E - Country Lane to Yonge 14-16-2525-1589 14,000 2,657 9,000 Design Phase 1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington 14-16-2525-1593 9,500 9,500 5,587 4,059 Design Phase 1618 Rodney St - Blake to Kempenfelt 14-16-2525-1618 5,000 5,000 2,645 2,380 Design Phase 1625 Johnson St: Shanty Bay Rd to Lake Simcoe 14-16-2525-1625 5,000 40,000 45,000 3,570 1,718 Design Phase 1644 Cundles Road Pavement and Watermain Rehabilitation - Sunnidale to Leacock 14-16-2525-1644 50,000 50,000 50,000 Design Phase 1712 Sunnidale Park Community Garden New Parking Lot and Sidewalk 14-16-2525-1712 23,000 23,000 23,898 149 Substantially								.,,,,,			T		Substantially Complete
1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington 14-16-2525-1593 9,500 9,500 5,587 4,059 Design Phase 1618 Rodney St - Blake to Kempenfelt 14-16-2525-1618 5,000 5,000 2,645 2,380 Design Phase 1625 Johnson St: Shanty Bay Rd to Lake Simcoe 14-16-2525-1625 5,000 40,000 45,000 3,570 1,718 Design Phase 1644 Cundles Road Pavement and Watermain Rehabilitation - Sunnidale 14-16-2525-1644 50,000 50,000 Design Phase 1712 Sunnidale Park Community Garden New Parking Lot and Sidewalk 14-16-2525-1712 23 000 Substantially											D		Design Phase
1618 Rodney St - Blake to Kempenfelt 14-16-2525-1618 5,000 2,645 2,380 Design Phase 1625 Johnson St: Shanty Bay Rd to Lake Simcoe 14-16-2525-1625 5,000 40,000 45,000 3,570 1,718 Design Phase 1644 Cundles Road Pavement and Watermain Rehabilitation - Sunnidale to Leacock 14-16-2525-1644 50,000 50,000 50,000 50,000 Design Phase 1712 Sunnidale Park Community Garden New Parking Lot and Sidewalk 14-16-2525-1712 23,020 23,888 149 Substantially						T						1	Design Phase
1625 Johnson St: Shanty Bay Rd to Lake Simcoe 14-16-2525-1625 5,000 40,000 45,000 3,570 1,718 Design Phase 1644 Cundles Road Pavement and Watermain Rehabilitation - Sunnidale to Leacock 14-16-2525-1644 50,000 50,000 50,000 Design Phase 1712 Sunnidale Park Community Garden New Parking Lot and Sidewalk 14-16-2525-1712 23,020 23,888 149 Substantially								-,					Design Phase
1644 Cundles Road Pavement and Watermain Rehabilitation - Sunnidale 14-16-2525-1644 50,000 50,000 50,000 Design Phase to Leacock 50,000 To Leacock 20,000 To			-,,				40.000				3		Design Phase
to Leacock 50,000 50,00	1644 Cundles Road Pavement and Watermain Rehabilitation - Supplied	1	5,500	t			1.5,500				50.000		
1712 Sunnidale Park Community Garden New Parking Lot and Sidewalk 14 16 2525 1712 22 020 23 898 149 Substantially		14-16-2525-1644		i	50,000	1		50,000	'		50,000	Ί	Lesign Fliase
Eynansian - Coulter Street	1712 Sunnidale Park Community Garden New Parking Lot and Sidewalk	14-16-2525-1712	23 020					23.020	23.898	14	9		Substantially Complete
	Expansion - Coulter Street	.1	20,020		1		 	·			<u> </u>	 	Design Phase

Page 7 of 13 Appendix A

		Previously	2016		Previously				2016	2017	2018	
		Approved Capital Budget	Approved Budget	Future Yrs Budget	Address - productive republication of some	Pending Adjustments	Revised Budget	Total Spent to Date	Spending Plan	Spending Plan	Spending Plan	Status
Description	Acct Code	E	\$	\$ 250	\$ 1000	\$	1 S S S S S S S S S S S S S S S S S S S	2000 1 0000	\$	\$		
1806 Gunn Street ROW Replacement and Sophia Creek Expansion - Peel to St. Vincent	14-16-2525-1806		20,000				20,000		13,250	-	6,750	Design Phase
1828 Henry Street ROW Replacement - Frances to Eccles	14-16-2525-1828		5,000				5,000		5,000			Design Phase
1864 Sidewalk Infill Program	14-16-2525-1864		67,500				67,500	130	45,000			Design Phase
1866 Sophia Creek Minor Drainage Improvements - Howard and Lay	14-16-2525-1866		3,000				3,000		3,000		<u> </u>	Design Phase
Storm:		 										
0307 Kidd's Crk: Eccles - Sophia	14-16-2520-0307	95,000					95,000	68.967	8,000		18,000	Design Phase
0308 Ferndale: Tiffin - Dunlop	14-16-2520-0308	50,019	1.000.000	150,000			1,200,019	23,369	903,000	414,888		Underway
0362 County Rd 27/CN RailL: Bear Crk	14-16-2520-0362	550,000	1,000,000	100,000			550,000					Design Phase
0469 Duckwth St- Bernick to Cundles	14-16-2520-0469	398,491	-		1		398,491	382,694	(78,545)	1,946		Underway
0544 Cundles Rd E - Livingstone to Duckworth	14-16-2520-0544	847,166					847,166	799,947	145			Substantially Complete
0547 Essa Rd: Femdale-Coughlin	14-16-2520-0547	806,677	82,186				888,863	938,350	(60,200)			Underway
0626 Essa Rd: Anne to Bryne	14-16-2520-0626	64,000	02,100		-		64,000		7.000			Design Phase
0683 Little Lake Drive Realignment - Duckworth to Cundles	14-16-2520-0683	211,997		-			211,997		(31,592)			Substantially Complete
1135 Mapleview Dr E - Huronia to Country	14-16-2520-1135	40.000	598,125	199,375			837,500		782,500	3,315		Design Phase
1224 Lakeshore Drive - Toronto to Tiffin	14-16-2520-1224	4,146,947		199,010	·-		4,146,947		83,917			Underway
1385 Sanitary Servicing - Royal Oak, Bay, Cottage	14-16-2520-1224	4,140,347	50.000	2,150,000			2.200.000		20,000			Underway
1508 Dunlop Street West - Eccles to Toronto	14-16-2520-1508	32,000		2,130,000			32,000		22,000			Design Phase
1518 Highland Avenue - Rodney to Cook	14-16-2520-1508	161,607					161,607			 		Substantially Complete
							897,818		6.985	 		Substantially Complete
1531 Mountbatten Road and Rodney Street - Design	14-16-2520-1531	897,818					10,000			'l 		Cancelled
1546 Sanitary Servicing - Jean, Tyndale	14-16-2520-1546	10,000			-	 	338.207			 		Substantially Complete
1554 Victoria Street - Ellen to Lakeshore	14-16-2520-1554	338,207			_		142.300					Design Phase
1589 Mapleview Dr E - Country Lane to Yonge	14-16-2520-1589	142,300					21,000					Underway
1591 Morrow Rd - Patterson to Ardagh	14-16-2520-1591	21,000			-	660,000	1,864,000					Underway
1592 Mulcaster St Storm Outlet	14-16-2520-1592	79,000				000,000	50,000					Design Phase
1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington	14-16-2520-1593	50,000					294,000		,.		 	Design Phase
1618 Rodney St - Blake to Kempenfelt	14-16-2520-1618	24,000			<u> </u>	 	30,000			- 0,002	 	Design Phase
1625 Johnson St. Shanty Bay Rd to Lake Simcoe	14-16-2520-1625	30,000				-	30,000	42,970	-		 	
1632 Georgian and Dunsmore Wetland Drainage Upgrades and	14-16-2520-1632	43,000	30,000		i	(30,000)	43,000	30,670		l	1	Underway
Downstream Capacity Study - Part 1						 	540,000	34,158	292.000	218,479	. -	Design Phase
1785 North Shore Tr Drainage Outlet Repl Vancouver St	14-16-2520-1785	40,000	450,000	50,000	<u> </u>	 	540,000	34,130				
1806 Gunn Street ROW Replacement and Sophia Creek Expansion - Peel to St. Vincent	14-16-2520-1806		40,000				40,000		27,75			0 Design Phase
1828 Henry Street ROW Replacement - Frances to Eccles	14-16-2520-1828		15,000				15,000	<u> </u>	14,70	0	30	0 Design Phase
1855 Huronia Creek Drainage Area Outfall Rehabilitation - Trans Canada Trail	14-16-2520-1855		50,000				50,000	1,072				Design Phase
1856 Infrastructure Master Plans / DC Technical Studies Update	14-16-2520-1856	1	100,000	1,000,000		1	1,100,000	<u> </u>				Not Started
1866 Sophia Creek Minor Drainage Improvements - Howard and Lav	14-16-2520-1866	1	4,000		1	T	4,000		4,00			Design Phase
1887 Wildflower Court Storm Sewer Expansion - Ardagh to End	14-16-2520-1887	1	49,500				49,500					Design Phase
0544 Cundles Rd E: Livingstone to Duckworth	14-16-2522-0544	1,528,429	,	†	1	1	1,528,429		117,21	2 4,67	В	Substantially Complete
1407 Bear Crk SWM Pond 8a Reh	14-16-2522-1407	435,000					435,000					Substantially Complete
1408 Bear Crk SWM Pond 8b Reh	14-16-2522-1408	410,000		İ		T -	410,000			0		Substantially Complete
1536 Pond LV4 - East of Bayview	14-16-2522-1536	1,775,000		i	1	 	1,775,000		1,565,93	5		0 Underway
1537 Pond LV5 - East Of Bavview	14-16-2522-1537	500,000		1	 	1	500,000			9	9,00	0 Underway
1538 Pond LV6 - East of Bayview, North of Lockhart	14-16-2522-1538	350,000		i e		 	350,000			5		0 Underway
1586 Kidds Cr Storm Grate for Storm Pond KD1	14-16-2522-1586	25,700		d .	1	 	300,70			6		3 Design Phase
1222 Whiskey Cr Fldway:Brennan-Boul	14-16-2523-1222	58,000			1	+	58,000				32,00	0 Design Phase
1224 Lakeshore Dr:Toronto-Victoria	14-16-2523-1224	110,048		t		 	110.04					Underway
1269 Whiskey Cr: N> of Brennan	14-16-2523-1224	789,000		 	+	-	789.00				730.00	0 Design Phase

Appendix A Page 8 of 13

	A STATE OF THE STATE OF	Previously	2016	St. 122	Previously	73 (3		2300.30	2016	2017	2018	
		Approved Capital	Approved	Future Yrs	Approved	Pending	Revised	Total Spent to Date	Spending Plan	Spending Plan	Spending Plan	
	A O . d .	Budget	Budget	Budget	Adjustments \$	Adjustments	Budget	to Date	rian \$	\$	\$	Status
Description 1304 Lakeshore Dr. Victoria-Tiffin	Acct Code 14-16-2523-1304	773,330	\$ 888	ASSESS OF THE PARTY	Property Comments	2,000	773,330	626,931	226,711			Underway
1508 Dunlop Street West - Eccles to Toronto	14-16-2523-1508	96,200					96,200	12,373	13,500		_	Design Phase
1577 Bunkers Cr - Shirley Ave to Hwy 400	14-16-2523-1506	100,000	855,000				955.000	154,359	815,124	_		Design Phase
1866 Sophia Creek Minor Drainage Improvements - Howard and Lay	14-16-2523-1866	100,000	3,000				3,000		3,000		_	Design Phase
1000 Sophia Creek Willor Dramage Improvements - Howard and Lay	14-10-2020-1000		3,000			-	3,000	-	0,000			
Street Lighting:									(7.000)	400.070		Hedenwy
0308 Femdale : Tiffin - Dunlop	14-16-2363-0308	25,000	2,000,000	120,000			2,145,000	18,234	(7,339)	122,273		Underway
0469 Duckwth St- Bernick to Cundles	14-16-2363-0469	286,184					286,184		137,086	24,584	 -	Underway Underway
0544 Cundles Rd E - Livingstone to Duckworth	14-16-2363-0544	314,317					314,317		94,491	16,563		
0547 Essa Rd: Femdale-Coughlin	14-16-2363-0547	174,454	15,432				189,886		2,514			Underway Design
0626 Essa Rd: Anne to Bryne	14-16-2363-0626	100,000					100,000		5,091			Design Phase
0683 Little Lake Drive Realignment - Duckworth to Cundles	14-16-2363-0683	57,640					57,640		16			Substantially Complete
1135 Mapleview Dr E - Huronia to Country	14-16-2363-1135		206,250	68,750			275,000		160,000			Design Phase
1139 Infill Street Lighting	14-16-2363-1139	100,000		ļ			100,000		52,030			Underway
1224 Lakeshore Drive - Toronto to Tiffin	14-16-2363-1224	807,851		<u> </u>			807,851		85, <u>047</u>	40,794		Underway
1385 Servicing - Royal Oak/Gables	14-16-2363-1385	15,000		360,000			375,000				 	Underway
1518 Highland Ave - Rodney to Cook	14-16-2363-1518	22,986					22,986		10,697		ļ	Substantially Complete
1531 Mountbatten Road and Rodney Street - Design	14-16-2363-1531	138,289					138,289		39,239			Substantially Complete
1546 Sanitary Servicing - Jean, Tyndale	14-16-2363-1546	10,000					10,000		· · ·			Cancelled
1554 Victoria Street - Ellen to Lakeshore	14-16-2363-1554	3,335					3,335		-			Underway
1593 Mulcaster, Duniop, Poyntz, Berczy to Codrington	14-16-2363-1593	16,600					16,600		15,133		<u> </u>	Design Phase
1618 Rodney St - Blake to Kempenfelt	14-16-2363-1618	5,000					5,000		2,380			Underway
1625 Johnson St: Shanty Bay Rd to Lake Simcoe	14-16-2363-1625	5,000					5,000		1,718			Underway
1804 Ferris Lane Streetlight Installation - Bayfield to Cundles	14-16-2363-1804		200,000				200,000	1,230	194,030	5,000		Design Phase
1806 Gunn Street ROW Replacement and Sophia Creek Expansion - Peel to St. Vincent	14-16-2363-1806		25,000				25,000)	17,000	<u> </u>		Design Phase
1874 Tiffin Street Streetlight Installation - Ferndale to Dyments	14-16-2363-1874		195,000				195,000	1,230	179,030	5,000	 	Design Phase
Traffic Signals:						i						
0469 Duckwth St- Bernick to Cundles	14-16-2361-0469	1,030,133		1			1,030,133	456,135	476,722	90,259	<u> </u>	Underway
0544 Cundles Rd E - Livingstone to Duckworth	14-16-2361-0544	150,885		1			150,885	152,088	5	<u>. </u>		Substantially Complete
0547 Essa Road ROW Expansion - Femdale to Coughlin	14-16-2361-0547	450,770					497,066	493,243	29,753			Underway
0626 Essa Rd: Anne to Bryne	14-16-2361-0626	93,000					93,000	97,196	5,000		<u> </u>	Design Phase
1001 Cundles Road East/ Lion's Gate Boulevard Signals	14-16-2361-1001	198,018					198,018	170,607	30,033	1,146	3	Underway
1003 Cundles Road East/ Home Depot Entrance Signals	14-16-2361-1003	43,467					43,467	55,080	33	3		Substantially Complete
1135 Mapleview Dr E - Huronia to Country	14-16-2361-1135	5,000	132,000	44,000			181,000	4,330	120,000	56,670		Underway
1224 Lakeshore Drive - Toronto to Tiffin	14-16-2361-1224	192,032				1	192,032	237,024	22,322			Underway
1400 Dunlop and Tiffin/Miller Intersection Improvements	14-16-2361-1400	1	470,000	ol .			470,000)		470,000)	Underway
1413 Yonge Street Central System	14-16-2361-1413	25,000			† · · · · ·	1	25,000	16,041	8,959			Underway
1550 Traffic Signal Installation	14-16-2361-1550	40,428				(24,871)	15,557	7 15,557				Completed
1576 Bayview Dr - IPS Traffic Signals	14-16-2361-1576	65,000				17,110						Completed
1589 Mapleview Dr E - Country Lane to Yonge	14-16-2361-1589	15,000		1	1	1	15,000	6,856	8,215	5		Underway
1590 Marsellus Dr-Sundew/Timothy IPS Traffic Signals	14-16-2361-1590	65,000		1	1	15,141	80,141	80,215				Completed
1644 Cundles Road Pavement and Watermain Rehabilitation - Sunnidale to Leacock	14-16-2361-1644			50,000			50,000			50,000		Design Phase
1727 Audible Pedestrian Signals - Yonge Street & Big Bay Point Road	14-16-2361-1727	15,000	1	 	 		15,000	8,914	6,086	3	<u> </u>	Underway
1730 Audible Pedestrian Signals - Bayfield Street & Cundles Road	14-16-2361-1727	10,000		 	1	(2,538)	7,462			1		Completed
1731 Veterans Drive New Traffic Control Signals - Commerce Park	14-16-2361-1731	140,000		†	 	(2,550)	140,000			31	1	Substantially Complete
1806 Gunn Street ROW Replacement and Sophia Creek Expansion -		170,000		1	 	1						Davis Dhana
Peel to St. Vincent	14-16-2361-1806		20,000)			20,000	<u> </u>	13,750	6,25	<u>"</u>	Design Phase

Appendix A Page 9 of 13

		Previously	2016		Previously		2.403		2016	2017	2018	NE 11 (NE NO. 17)
		Approved Capital Budget	Approved Budget	Future Yrs Budget	Approved Adjustments	Pending Adjustments	Revised Budget	Total Spent to Date	Spending Plan	Spending Plan	Spending Plan	
Description	Acct Code	\$	\$ 100	\$			\$	\$	\$	\$	\$ 100	Status
1882 Pay & Display Machine Replacement	14-16-2361-1882		30,000				30,000		30,000	-		Underway
1883 Traffic Signal Cabinet Upgrade - Cundles & Coulter	14-16-2361-1883	<u> </u>	25,000		,		25,000		25,000			Underway
1884 Traffic Signal Cabinet Upgrade - Cundles & Harding	14-16-2361-1884		20,000				20,000		20,000			Underway
Transit:												
1216 Transit Garage (Note 2)	14-17-3385-1216	21,380,000					21,380,000		2,331,261			Substantially Complete
1271 Fare Collection System	14-17-4200-1271	1,039,500	-				1,039,500		78,555			Underway
1624 Transit 5 Year Business Plan	14-17-4200-1624	125,000					125,000		32,332			Underway
1674 Conventional Transit Bus Replacement	14-17-4200-1674	1,900,000					1,900,000		25,000			Substantially Complete
1675 Conventional Transit Bus Rehabilitation - Essa Service	14-17-4200-1675	490,000					490,000		490,000			Underway
1676 Conventional Transit Bus Rehabilitation	14-17-4200-1676	510,000					510,000		510,000			Underway
1677 Conventional Transit Bus New Passenger Counters	14-17-4200-1677	1,000,000					1,000,000		1,000,000		_	Underway
1780 Trans Terminal CS Counter Rehab	14-17-4200-1780	80,000		_			80,000		56,194			Underway
1792 Conventional Transit Bus Replacement 2016	14-17-4200-1792		2,090,000				2,090,000		2,090,000	<u> </u>		Underway
1834 Downtown Transit Terminal Metal Ceiling Tiles Replacement	14-17-4200-1834		80,000				80,000					Not Started
1793 Specialized Transit Bus Replacement 2016	14-17-4250-1793		350,000				350,000	162,791	350,000	<u> </u>		Underway
1794 Specialized Transit Compliance New Buses - AODA Legislative Compliance	14-17-4250-1794		765,000				765,000		765,000	<u> </u>		Underway
Transportation Studies:										<u> </u>		
	44.46.0000.0054	600 000			 	38.952	638,952	640,441	_	 	_	Completed
0651 Harvie Rd/Big Bay Point Class EA 0689 Bryne Dr - South of Essa to Caplan Class EA	14-16-2320-0651 14-16-2320-0689	600,000 300,000				30,832	300,000		71,195	78.763		Substantially Complete
1629 Hewitts Secondary Plan Area Road Class EA	14-16-2320-0669	1,357,667	914.667		-	(1,600,654)	671.680		228,383			Underway
1630 Salem Secondary Plan Area Road Class EA	14-16-2320-1630	1,357,667	112,333		 	(1,000,054)	758,101		231,827			Underway
1631 McKay Road/Highway 400 Interchange Class EA	14-16-2320-1631	929,500				(1,022,303)	763,754					Underway
1696 Big Bay Point Road ROW Expansion - East of Fairview to Huronia	14-16-2320-1696	100,000	75,000			(1,033,240)	175,000		63,04			Underway
1719 Bayview Drive ROW Expansion - Little to Big Bay Point	14-16-2320-1719	100,963	50,000				150,963		27,912		-	Underway
1789 Hwy 400 Impr Need & Justification Study	14-16-2320-1719	250,000	30,000		_	 -	250,000	<u> </u>	167,87			Underway
1703 They 400 tripi Need & Sustinication Study	14-10-2320-1703	230,000			 		250,000	0,000	197,51			
Wastewater:												
1545 Sanitary Servicing - Foster, Merrett, Garson	14-16-2325-1545	139,950					139,950	146,475	1,06	1		Underway_
0135 WPCC Pre-Design/ Phase II Expansion	14-16-2515-0135	90,400,000					90,400,000	89,401,136				Substantially Complete
0308 Femdale: Tiffin - Dunlop	14-16-2515-0308	20,000	500,000	50,000)		570,000	8,658				Underway
0469 Duckwth St- Bernick to Cundles	14-16-2515-0469	1,069,455					1,069,455	859,418	200,65	0 12,447	<u>'</u>	Underway
0544 Cundles Rd E - Livingstone to Duckworth	14-16-2515-0544	3,873					3,873			5		Substantially Complete
0547 Essa Rd: Ferndale to Coughlin	14-16-2515-0547	403,066	43,856				446,922			<u> </u>	ļ	Underway
0626 Essa Rd: Anne to Bryne	14-16-2515-0626	43,000					43,000					Design Phase
0640 Co-generation & Biogas Treatment	14-16-2515-0640	600,000					600,000			0 211,991	<u> </u>	Design Phase
0641 WPCC Inlet Works Conversion	14-16-2515-0641	500,000				26,218						Completed
0690 Oro-Medonte Biosolids Facility	14-16-2515-0690	21,505,227				88,690						Completed
1135 Mapleview Dr E - Huronia to Country	14-16-2515-1135		1,485,000	495,000		770,000			1,429,00	0 536,000) <u> </u>	00 Design Phase
1317 Scum Conveyance	14-16-2515-1317	630,500				(134,427)						Completed
1334 Raw Sewage Pump #3	14-16-2515-1334	250,000				(7,323)						Completed
1385 Servicing - Royal Oak/Gables	14-16-2515-1385	585,000		1,700,000	0		2,985,000				340,00	00 Underway
1389 High Purity Oxygen S Study	14-16-2515-1389	95,000					95,000					Substantially Complete
1400 Dunlop Tiffin/Miller Inter Imp	14-16-2515-1400	15,000	50,000				65,000			53,289	3	Design Phase
1434 BSF - Storage Tanks Replacement of Mixers	14-16-2515-1434	50,000					50,000	40,070			 	Substantially Complete
1435 Inlet Works Screen Installations	14-16-2515-1435	6,000,000				1	6,000,000				30,00	00 Underway
1436 Lagoon Overf Piping Feasibil	14-16-2515-1436	25,000					25,000					Substantially Complete
1437 Raw Sludge Pump	14-16-2515-1437	1,183,345		i	1		1,183,34	84,251	733,44	.7	1.	Underway

Appendix A Page 10 of 13

	CO. 10 44 75 114	Previously	2016		Previously				2016	2017	2018	
		Approved Capital Budget	Approved Budget	Future Yrs Budget	Approved	Pending Adjustments	Revised Budget	Total Spent to Date	Spending Plan	Spending Plan	Spending Plan	
Description	Acct Code	S	\$	\$	\$	\$	\$	\$	2	\$	\$	Status
1438 Return Activated Sludge Piping Replac	14-16-2515-1438	979,253					979,253	98,749	456,708	30,000	30,000	Underway
1439 Struct Repair Aerobic React Tanks # 1 and 2	14-16-2515-1439	800.000				(7,944)	792,056	792,056	175			Completed
1441 Structural Repair of Filters Tank # 1 & 2 Weirs	14-16-2515-1441	375.000				(56,957)	318.043	318,043	156		-	Completed
1442 Structural repairTanks Secondary Clarifier 4	14-16-2515-1442	350,000				(207,738)	142,262	142,262	2			Completed
1443 WPCC - Master Space Plan and Sequencing Strategy	14-16-2515-1443	300,000				(207).007	300,000	140,666	48.500			Substantially Complete
1447 Wastewater - UNOX Gates	14-16-2515-1447	200,000				(104,122)	95,878	95,878	151		<u></u>	Completed
1507 Dunlop Street West - Anne to Eccles - Level 3	14-16-2515-1507	600.657				(101)/	600,657	653,545				Substantially Complete
1508 Dunlop Street West - Eccles to Toronto	14-16-2515-1508	30,000				 	30,000	6,555	7.000	16,469		Design Phase
1518 Highland Avenue - Rodney to Cook	14-16-2515-1518	111,345					111,345		1,112			Substantially Complete
1531 Mountbatten Road and Rodney Street - Design	14-16-2515-1531	632,693					632,693		(26,752)			Substantially Complete
1546 Sanitary Servicing - Jean, Tyndale	14-16-2515-1546	55,000				5,087	60,087					Cancelled
1556 Wastewater Outfall Pipe Condition Assessment	14-16-2515-1556	100,000				(20,687)	79,313		1,007			Completed
1572 Advanced Nutrient Removal at WwTF - Ultimate Solution	14-16-2515-1572	4,949,082	 			,,,,	4,949,082		1,478,373			Design Phase
1589 Mapleview Dr E - Country Lane to Yonge	14-16-2515-1589	130,300					130,300	,	10.000			Design Phase
1591 Morrow Rd - Patterson to Ardagh	14-16-2515-1591	7,000			· · · · · · · · · · · · · · · · · · ·		367,000		250,784		· · · · ·	Underway
1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington	14-16-2515-1593	50,600	28,000				78,600		48,000			Design Phase
1618 Rodney St - Blake to Kempenfelt	14-16-2515-1618	5,000				 	59,000		54,880			Design Phase
1619 WWTP Twin Effluent Pipe	14-16-2515-1619	569,970					569,970		0.,000	1,0 9.2		Substantially Complete
1625 Johnson St: Shanty Bay Rd to Lake Simcoe	14-16-2515-1625	10,000			-		99.000		80,000	9,521		Design Phase
1652 Little Lake Sewage Pumping Station Upgrade	14-16-2515-1652	1,038,300					1,068,300		840,755			Underway
1653 WwTF New Heat Exchanger - Primary Digester 3	14-16-2515-1653	199,000		199,000		-	1,990,000		936,175			Design Phase
1654 WWTF New Hot Water Balancing - Primary Digester 3	14-16-2515-1654	18,550		2.650			53,000		45.870		-	Design Phase
1655 WwTF Selector Tank Mixer Upgrade	14-16-2515-1655	50.500		50,500		 	505.000		444,984			Design Phase
1656 WwTF Tertiary Filters 1 - 6 Study	14-16-2515-1656	110,000		30,300			110.000		90,000			Design Phase
1659 Biosolids Facility Storage Tank Mixers Replacement	14-16-2515-1659	348,400		2,748,000			3,896,400		731.397		1 600 000	Design Phase
1679 Bishop Drive Trunk Sanitary Sewer Expansion - Ferndale to	14-10-2313-1038	340,400	800,000	2,740,000			3,090,400	20,337				
Patterson	14-16-2515-1679	159,600			1		159,600	108,762	4,000	46,916		Underway
1699 Hewitt's Creek New Trunk Sanitary Sewer - Sun King to Mapleview	14-16-2515-1699	190,000	-				190,000	1,312	64,200	124,488		Design Phase
1700 Hewitt's Creek New Trunk Sanitary Sewer - Sulf King to Mapleview	14-16-2515-1699	463,000					463,000		04,200	124,400		Design Phase
1704 Lockhart Road New Trunk Sanitary Sewer - Mapleview to Lockhart 1704 Lockhart Road New Trunk Sanitary Sewer and Pumping Station 4	14-10-2515-1700	1 463,000	1				403,000			 		
Decommissioning - Bayview to Railway	14-16-2515-1704	193,750					193,750	19,585	91,209	5,000		Design Phase
1725 Mapleview Drive Sanitary Forcemain Expansion and Pumping		 			-							
Station 5 Upgrades - CR 27 to Essa Road	14-16-2515-1725	437,754			i	1	437,754	74,107	276,305	91,710	1	Design Phase
1743 Sanitary Pump Station 3 Decommissioning - Huronia Road, South of			<u> </u>			 			_	 	-	
Manleview	14-16-2515-1743	37,348					37,348	13,004	17,720) <mark> </mark>		Design Phase
1766 Mapleview Drive East - New Sanitary Sewer and Watermain - 419			<u> </u>		-				-	 	-	
and 423 Mapleview	14-16-2515-1766		40,000			İ	40,000			1		Underway
1799 Duckworth Street New Transmission Watermain and ROW			1	<u> </u>		-		_	 	 	-	
Expansion - Bell Farm to St. Vincent	14-16-2515-1799		35,000		1	1	35,000) i	35,000) 	!	Design Phase
		 	· · · <u>·</u>			<u> </u>		 		 	-	
1806 Gunn Street ROW Replacement and Sophia Creek Expansion -	14-16-2515-1806		40,000	20,000	ol .	1	60,000	ol .	36,900	ol	23,100	Design Phase
Peel to St. Vincent		+				 			14,700	-	204	Design Phase
1828 Henry Street ROW Replacement - Frances to Eccles	14-16-2515-1828		15,000			-	15,000		14,700	4	1- 30	Not Started
1856 Infrastructure Master Plans / DC Technical Studies Update	14-16-2515-1856			425,000	4		425,000		42.004	2.000		Underway
1863 Sewer Rehabilitation Program	14-16-2515-1863		15,000			<u> </u>	15,000		13,000		' 	Design Phase
1865 Sophia Creek Culvert Expansion - Grove, 30m East of Davidson	14-16-2515-1865		1,000				1,000		1,000		 	Design Phase
1890 WwTF Secondary Clarifier Alum System Upgrade	14-16-2515-1890		283,910				283,910	3,042	272,084	*	 	Design Filase
						<u> </u>		 	 	 	 	
Wastewater Operations:			ļ		ļ	1		1222	270.00	. 	 	Undonunu
1555 Wastewater - Security Monitoring & Gates (BSF)	14-17-2750-1555	325,000		ļ	Ļ		325,000				1	Underway
1770 Wastewater Treatment Facility Cogeneration Engine Rehabilitation	<u> 14-18-2750-1770</u>	150,000)		<u>i</u>		150,000	<u> </u>	150,000	<u> </u>		Underway

Appendix A Page 11 of 13

		Previously	2016		Previously		San San		2016	2017	2018	
		Approved Capital Budget	Approved Budget	Future Yrs Budget	Miles and the same of the same	Pending Adjustments	Revised Budget	Total Spent to Date	Spending Plan	Spending Plan	Spending Plan	
Description 1054 Page 1	Acct Code	\$		\$	2005	\$ 200	Market Special	\$	\$	\$		Status Underway
1254 Process Instrumentation	14-18-2762-1254	135,000				40.400	135,000	99,938	35,062		<u></u>	Completed
1751 Pickup Truck Replacement (04-1025) - Wastewater	14-18-2762-1751	35,000				12,422	47,422	77,773	(29,871)			Underway
1756 Biosolids Facility New Electrical Protection System	14-18-2775-1756	60,000					60,000	10,049	60,000 300,000			Underway
1809 WwTF Cogeneration Engine #2 Rehabilitation 1015 Polymer System	14-18-2780-1809		300,000				300,000	00.444				Underway
1225 Corealis Meters	14-18-2782-1015	70,000					70,000	63,441	6,559			Underway
	14-18-2782-1225	50,000			ļ		50,000	16,101	33,899			Underway
1360 12" Portable Pump/Piping	14-18-2782-1360	150,000					150,000	97,447	52,553			Underway
1444 Wastewater - Automatic Valves and Flowmetres	14-18-2782-1444	319,100				_	319,100	186,360	146,304			Uniderway
Water:												
0184 Surface Water Treatment Plant	14-16-2535-0184	146,553,990				(365,884)	146,188,106	146 188 241	500			Completed
0227 Sunnidale Reservoir	14-16-2535-0104	14,002,523			 	(000,004)	14.002.523		350,488			Substantially Complete
0308 Ferndale: Tiffin - Dunlop	14-16-2535-0227	16,000	600,000	50,000			666,000	4.582	876,000			Underway
0469 Duckwth St- Bernick to Cundles	14-16-2535-0469	502,122	000,000	30,000			502,122	370,594	122,644			Underway
0544 Cundles Rd E: Livingstone to Duckworth	14-16-2535-0544	539,322					539,322	574,886	(6)			Substantially Complete
0547 Essa Road ROW Expansion - Ferndale to Coughlin	14-16-2535-0547	281,636	23,504				305,140	292,847	(92,911)			Underway
0569 Sunnidale - Letitia to Wellington	14-16-2535-0569	703,300	150.000				853,300	646,142	10,129			Design Phase
0630 Tiffin St - Well 7 to Femdale	14-16-2535-0630	90,000	130,000		 	 	90.000	85,252		· · · · · ·	4.748	Design Phase
0631 Tiffin St - Well 7 to Anne	14-16-2535-0631	115,000	•	l 	1		115.000	116,319	·-	 	.,	Design Phase
0632 Mapleview Drive West - Veteran's to Elevated Tower	14-16-2535-0632	1,654,191				118,318	1,772,509		736	-		Completed
0675 Mapleview Dr Supply - Mapleview to ET	14-16-2535-0675	704,500				54.715	759,215	768,417		 		Completed
1135 Mapleview Dr E - Huronia to Country	14-16-2535-0075	704,500	404,250	134,750		34,713	539,000	3,412	400.000	135,588		Underway
1224 Lakeshore Drive - Toronto to Tiffin	14-16-2535-1135	614.896	404,250	134,750	1		614,896		101.060			Underway
1358 Mapleview Drive West - County Road 27 to Red Oak	14-16-2535-1224	24,000				9.088	33,088		101,000	140,000	<u> </u>	Completed
1378 Ardagh Ferndale Water Quality Sampling Station	14-16-2535-1356	188.000			ļ	9,000	188,000		122,001	 		Underway
1385 Servicing - Royal Oak/Gables	14-16-2535-1376	71.000	350,000	950,000		-	1,371,000		222,999		85,000	Underway
1392 Cathodic Protection - Phase 1	14-16-2535-1392	410.971	330,000	930,000		(21,908)	389.063		770		00,000	Completed
1400 Dunlop and Tiffin/Miller Intersection Improvements	14-16-2535-1392	10,000	100.000			(21,900)	110.000			100,000	 	Design Phase
1448 PRV & Chambers Condition Assess& Strat Investment	14-16-2535-1448	950.000	100,000		1	-	950,000	1,000	852,508			Underway
1499 Cathodic Protection - Phase 2	14-16-2535-1446	525,000			 	(104,112)	420.888	420,888	032,300	, 5,000	 	Completed
1504 County Road 27 - Harvie to Hubbard							655,140	655,387	32	,		Completed
1505 County Road 27 - Hubbard to Mapleview	14-16-2535-1504 14-16-2535-1505	910,000 730,000				(254,860) (157,082)	572.918	572,918		-	1	Completed
1507 Dunlop Street West - Anne to Eccles - Level 3	14-16-2535-1505	1.067.712		 	ł	(157,002)	1,067,712		(131)		 	Substantially Complete
1508 Dunlop Street West - Arme to Eccles - Level 5	14-16-2535-1507	23.000				-	23.000			'	 	Design Phase
1518 Highland Avenue - Rodney to Cook	14-16-2535-1518	151,437				 	151.437		0,000	1		Substantially Complete
1531 Mountbatten Road and Rodney Street - Design	14-16-2535-1516	666.152		-		 	666,152		(4,209	\ 	 	Substantially Complete
1570 Bayview Dr - Burton to Glenridge	14-16-2535-1570	363,000		-		 	363,000			' 	 	Substantially Complete
1589 Mapleview Dr E - Country Lane to Yonge	14-16-2535-1570	5.000		 	1	 	5,000				 	Design Phase
1591 Morrow Rd - Patterson to Ardach	14-16-2535-1591	34,300	690,000	-			724,300				1	Underway
1593 Mulcaster, Dunlop, Poyntz, Berczy to Codrington	14-16-2535-1591	136.800	72.000		 	-	208,800	1	26.000			Design Phase
1605 Sunnidale Rd - Anne to Letitia	14-16-2535-1593	965,894	12,000			(7,317)			20,000	34,57	' 	Completed
1618 Rodney St - Blake to Kempenfelt	14-16-2535-1605	965,894	162,000			(1,317)	168,400		162.500	3.648	+	Design Phase
1620 Garrett Crescent Water Main Lining	14-16-2535-1618	218.097	102,000		 	24,552				3,040	}	Completed
1621 Thomson - Emergency Main Replacement		218,097		1	1	24,002	290,000			+	 	Design Phase
1625 Johnson St: Shanty Bay Rd to Lake Simcoe	14-16-2535-1621 14-16-2535-1625		72,000			 	77,000			2.530	, 	Design Phase
1644 Cundles Road Pavement and Watermain Rehabilitation - Sunnidale	14-10-2333-1025	5,000	12,000	 			11,000	4,/30	_ 10,000			i
to Leacock	14-16-2535-1644	3,000	75,000				78,000	2,133	68,000	0 8,436	3	Design Phase
1645 Glen Echo Drive and College Crescent Watermain and Pavement Replacement - Lonsdale to Nelson	14-16-2535-1645	23,500	80,000				103,500	46,819	40,01	7 20,04	2	Design Phase

Appendix A Page 12 of 13

Description	Acct Code	Previously Approved Capital Budget \$	2016 Approved Budget \$	Future Yrs Budget \$	Previously Approved Adjustments	Pending Adjustments	Revised Budget \$	Total Spent to Date	2016 Spending Plan \$	2017 Spending Plan \$	2018 Spending Plan \$	Status
1666 Leacock Drive Pavement and Watermain Rehabilitation - Cundles to Lampman		2,400					2,400	476	1,924			Design Phase
1697 Sandringham Drive New Trunk Watermain - Big Bay Point to Mapleview	14-16-2535-1697	176,000	• • • • • • • • • • • • • • • • • • • •				176,000	26,365	85,299	62,506		Design Phase
1698 Ashford Drive and Madelaine Drive New Transmission Watermain - Big Bay Point to Mapleview	14-16-2535-1698	337,000					337,000	32,506	169,287	130,609	<u>-</u> .	Design Phase
1726 County Road 27 New Transmission Watermain - South of Mapleview	14-16-2535-1726	34,000					34,000	19,714	13,200	3,030		Underway
1749 Big Bay Point Booster Station VFD Upgrade	14-16-2535-1749	264,000	392,000	49,000			705,000	7,724	471,000			Design Phase
1765 Water Service and Backflow Prevention Upgrades for Parks and Open Spaces	14-16-2535-1765	225,000	225,000	585,000			1,035,000	259,243	189,603	<u></u>		Underway
1786 Trans WM Mapleview Dr E - Huronia to Country Lane	14-16-2535-1786		519,750	173,250		315,000	1,008,000		831,500	171,500	5,000	Design Phase
1795 Baldwin Lane Watermain Replacement - William to Bayview	14-16-2535-1795		30,000			25,000	55,000	4,914	54,915	il		Design Phase
1799 Duckworth Street New Transmission Watermain and ROW Expansion - Bell Farm to St. Vincent	14-16-2535-1799		112,000	_			112,000		112,000			Design Phase
1805 Grove Street East Watermain Replacement - Davies to Cook	14-16-2535-1805		25.000			20,000	45,000	2,839	43,840			Design Phase
1806 Gunn Street ROW Replacement and Sophia Creek Expansion - Peel to St. Vincent	14-16-2535-1806		35,000				55,000		33,600)	21,400	Design Phase
1811 Frozen Water Service Repair Program	14-16-2535-1811		575,000	600,000			1,175,000	834		1		Underway
1828 Henry Street ROW Replacement - Frances to Eccles	14-16-2535-1828		15,000		<u> </u>		15,000		14,700		300	Design Phase
1856 Infrastructure Master Plans / DC Technical Studies Update	14-16-2535-1856		,	262,000			262,000					Underway
1857 Interim Watermain Replacement Pilot Program	14-16-2535-1857		440,000				440,000	2,182	440,000			Underway
1886 Watermain Cathodic Protection Program	14-16-2535-1886		40,000				40,000		40,000	0		Design Phase
Water Operations:										T		
1646 Advance Meter Infrastructure Upgrade	14-18-2630-1646	100,480			 	123,654	224,134		210,569			Underway
1669 Hydro Excavation Truck Replacement (04-4001) - Water	14-18-2640-1669	450,000				150,000			600,000			Underway
1723 Pickup Truck Replacement	14-18-2615-1723	40,000			İ	18,156	58,156	60,047	5,604	4		Completed
1787 Water Freezing Remediation	14-18-2640-1787	450,000	-	1		(2,263)	447,737	447,737	174,939	9		Completed
1810 Air Valve/Main Valve Chamber Condition Assessment and Rehabilitation Program	14-18-2640-1810		50,000	50,000			100,000		50,000	50,000		Underway
									_	 	 	
TOTAL		579,014,433	76,597,926	32,459,682	1,864,188	882,215	690,818,443	502,714,785	95,100,180	50,514,159	11,540,103	

Appendix A Page 13 of 13

APPENDIX B-1: NEW CAPITAL PROJECTS As at: March 31, 2016

		Total	Estimated		Sources o	f Funding	
Project Name	G/L#	Approved Budget	Total Project Costs	Funding Adjustment	Tax Capital Reserve	Other Source	Other Source Description
Legislative and Court Services:			-				
Corporate Records and Information Management Service Review and Strategy			100,000	100,000		100,000	Tax Rate Stabilization Reserve
						<u> </u>	
Grand Total		•	100,000	100,000	- 1	100,000	

Appendix B-1 Page 1 of 1

APPENDIX B-2: NEW CAPITAL PROJECTS - FUNDING REQUEST
As at: March 31, 2016

Reserve / Funding Source	Account #	SE TOURSE AND A SECOND	nitted Funding djustment
Tax Rate Stabilization Reserve	13-04-0461	\$	100,000
	Total	\$	100,000

Appendix B-2 Page1 of 1

APPENDIX C-1: PROJECTS WITH EXCESS COMMITTED FUNDING As at: March 31, 2016

		Total	Estimated	Anne Control of the			and the same and the	Sources	of Funding			A CONTRACTOR OF THE PARTY OF TH	
		Approved	Total	Excess	Tax Capital	Tax Rate	Development	Water	Water	Wastewater	Wastewater	Other	Other Source
Project Name	G/L#	Budget	Project Costs	Funding	Reserve	Holding Acct	Charges	Reserve Fund	Holding Acct	Reserve Fund	Holding Acct	Source	Description
Active Projects:		String and the string and the		(-				Inter-	5 (10)	-	10		003 1400 - 230
· · · · · · · · · · · · · · · · · · ·		1000					i — in terotector	2041.0					
FIRE: 1642 Mobile Analog Repeater New Unit	14-15-2105-1642	80,000	40,000	(40,000)	(32,000)	(8,000)							
10-2 House Allend I topodies (150) Olik	14-13-2103-10-12	50,000	40,000	(40,000)	(02,000)	(0,000)							
STORM:										ļ <u> </u>			
1632 Georgian and Dunsmore Wetland Drainage Upgrades and Downstream Capacity Study - Part 1	14-16-2520-1632	73,000	43,000	(30,000)	(22,700)	(7,300)							
TRANSPORTATION STUDIES: 1629 Hewitts Secondary Plan Area Road Class EA	14-16-2320-1629	2,272,334	671,680	(1,600,654)								(1.600.654)	Development Agreement
1630 Salem Secondary Plan Area Road Class EA	14-16-2320-1630	1,780,666	758,101	(1,000,054)								(1,022,565)	Development Agreement
1631 McKay Road/Highway 400 Interchange Class EA	14-16-2320-1631	1,859,000	763,754	(1,095,246)								(1,095,246)	Development Agreement
				10	(2.0.200)	44.000						(3,718,465)	
Sub-total Consisted Surface		6,065,000	2,276,535	(3,788,465)	(54,700)	(15,300)	•			Charles Communication		(5,110,405)	
Completed Projects:													
BRIDGES:													Neighbourhood
1660 Donald Street Park Bridge Replacement - Kidds Creek	14-16-2511-1660	45,320	-	(45,320)	(5,500)						,	(39,820)	fundraising commitment.
ENVIRONMENTAL:									<u> </u>				
1456 Garbage/Roll Off Containers	14-18-2730-1456	70,000	41,590	(28,410)	(21,410)	(7,000)		-	<u> </u>		 	-	
1521 Landfill - Purge Well PW4 Installation 1716 Van Replacement (00-163) - Environmental	14-18-2725-1521	262,999 35,000	139,421 30,351	(123,578) (4,649)	(97,278) (1,149)	(26,300)							
17 to van Replacament (00-103) - Environmental	14-18-2720-1716	35,000	30,351	(4,049)	(1,145)	(3,500)	1				I		
FACILITIES:													
1482 Allandale - Blue Arena - Ceiling	14-17-3351-1482	49,000	36,805	(12,195)	(7,295)	(4,900)			_				
1486 Allandale - Hot Water Supply 1 & 2	14-17-3351-1486	80,000	79,822	(178)		(178	1	 	 	+	-	(17.046)	Federal Gas Tax
1695 Eastview Arena Sprinkler Piping Replacement	14-17-3372-1695	80,000	62,954	(17,046)			 					(11,515	
FIRE:											ļ		
1648 Dunlop Street West New Flashing Amber Light - BFES Headquarters	14-15-2120-1648	60,000	5,742	(54,258)	(48,258)								
1638 Hazardous Material Identification Unit Replacement	14-15-2125-1638	145,000	132,840	(12,160)	-	(12,160)		 	-			 	
1627 Fire Pump Tmg/Testing Trailer	14-15-2130-1627	33,900	30,528	(3,372)		(3,372	1	-	<u> </u>				
PARKS:							1						
1633 Barrie Community Sports Complex New Lighting System - Dana Sports Field	14-16-2351-1633	225,000	182,114	(42,886)	(22,853)	(20,033)		1	 	+	ļ	
ROADS:	 				-		 		†	 			
1404 Mapleview Dr/25th& Cty Rd 27	14-16-2510-1404	491,500	359,345	(132,155)	(18,603)	(9,150)					(104,402	Federal Gas Tax
1548 Sunnidale Road - Cundles to Letitia - Level 3	14-16-2510-1548	431,351	382,572	(48,779)	(46,319)	(2,460)					<u> </u>	
ROADS, PARKS & FLEET:	 				ļ. —	-	+	-	-	 	 		
1753 Pickup Truck Replacement (05-1045) - By-Law	14-08-1130-1753	35,000	25,361	(9,639)	(8,675)	(964	d						
1755 Pickup Truck Replacement (06-1059) - By-Law	14-08-1130-1755	35,000	27,879							i			
1737 Pay & Display Machine Replacement	14-16-2364-1737	40,000	39,341	(659)		(66)l						<u> </u>
1745 Pickup Truck Replacement (00-182) - Roads	14-18-4510-1745	35,000	29,120			(588					ļ		
1747 Pickup Truck Replacement (03-1018) - Roads	14-18-4510-1747	35,000	31,837	(3,163)						1		<u> </u>	ļ
1748 Pickup Truck Replacement (03-1020) - Roads	14-18-4510-1748	35,000	30,398	(4,602)					+				
1752 Pickup Truck Replacement (04-1029) - Roads	14-18-4510-1752	35,000	29,984	(5,016)								-	
1762 Forestry Chipper Replacement (01-230) - Roads	14-18-4840-1762	65,000	57,272	(7,728)	(6,955)	4 ""	"			<u> </u>	<u> </u>		
TRAFFIC SIGNALS:												-	
1550 Traffic Signal Installation	14-16-2361-1550	40,428	15,557					91		+	+	 	
1730 Audible Pedestrian Signals - Bayfield Street & Cundles Road	14-16-2361-1730	10,000	7,462	(2,538)	(2,284)	(254	7	 	+	+			
WASTEWATER:	1 -			İ							110		
1317 Scum Conveyance	14-16-2515-1317	630,500	496,073				1	 		(120,984			
1334 Raw Sewage Pump #3	14-16-2515-1334	250,000			<u> </u>				 	(6,591			
1439 Struct Repair Aerobic React Tanks # 1 and 2	14-16-2515-1439	800,000	792,056			 	+		+	(7,150 (51,26°			+
1441 Structural Repair of Filters Tank # 1 & 2 Weirs 1442 Structural repairTanks Secondary Clarifier 4	14-16-2515-1441 14-16-2515-1442	375,000 350,000	318,043 142,262			 	+		+	(186,964			
1442 Structural repair Lanks Secondary Clarmer 4 1447 Wastewater - UNOX Gates	14-16-2515-1447	200,000	95,878			1	+-	+	-	(93,710			
1556 Wastewater Outfall Pipe Condition Assessment	14-16-2515-1556	100,000				+		1	_	(18,618			

ix C-1 Page 1 of 2

APPENDIX C-1: PROJECTS WITH EXCESS COMMITTED FUNDING As at: March 31, 2016

	hermonistande delutteraneledet	Total	Estimated	STREET, STREET	ETICO TO TOTAL	Sources of Funding										
Project Name	G/L#	Approved G/L# Budget	Total Project Costs	Excess Funding	Tax Capital Reserve	Tax Rate Holding Acct	Development Charges	Water Reserve Fund	Water Holding Acct	Wastewater Reserve Fund	Wastewater Helding Acct	Other Source	Other Source Description			
												_				
ATER;							<u> </u>									
787 Water Freezing Remediation	14-18-2640-1787	450,000	447,737	(2,263)					(2,263)							
504 County Road 27 - Harvie to Hubbard	14-16-2535-1504	910,000	655,140	(254,860)			(99,628)	(99,805)	(55,427)							
505 County Road 27 - Hubbard to Mapleview	14-16-2535-1505	730,000	572,918	(157,082)			(61,406)	(51,213)	(44,463)	1						
05 Sunnidale Rd - Anne to Letitia	14-16-2535-1605	965,894	958,577						(7,317)							
92 Cathodic Protection - Phase 1	14-16-2535-1392	410,971	389,063	(21,908)					(21,908)							
199 Cathodic Protection - Phase 2	14-16-2535-1499	525,000	420,888	(104,112)				(56,112)	(48,000)		<u> </u>					
84 Surface Water Treatment Plant	14-16-2535-0184	146,553,990	146,188,106	(365,884)				(365,884)								
		155,625,853	153,577,026	(2,048,827)	(317,686)	(102,174)	(176,107)	(573,014)	(179,378)	(485,278)	(53,920)	(161,269)				
<u></u>						i		<u> </u>								
ub-total		161,690,853	155,853,561	(5,837,292)	(372,386)	(117,474)	(176,107)	(573,014)	(179,378)	(485,278)	(53,920)	(3,879,734)				

Appendix C-1 Page 2 of 2

APPENDIX C-2: SUMMARY OF EXCESS COMMITTED FUNDING ADJUSTMENTS

As at: March 31, 2016

Reserve / Funding Source	Account #	Committed Funding Adjustment			
Tax Capital Reserve	13-04-0440	\$	(372,386)		
Tax Rate Holding Acct	13-04-0443	\$	(117,474)		
Development Charges - Roads	11-05-0520	\$	(15,073)		
Development Charges - Water Services Distribution Systems	11-05-0517	\$	(161,034)		
Water Reserve Fund	12-05-0580	\$	(573,014)		
Water Holding Acct	12-05-0581	\$	(179,378)		
Wastewater Reserve Fund	12-05-0575	\$	(485,278)		
Wastewater Holding Acct	12-05-0576	\$	(53,920)		
Federal Gas Tax	11-05-0596	\$	(121,449)		
Developer Agreements - Transportation Studies		\$	(3,718,465)		
Fundraising		\$	(39,820)		
, , , , , , , , , , , , , , , , , , ,	Total	\$	(5,837,292)		

Appendix C-2 Page1 of 1

APPENDIX D-1: PROJECTS REQUIRING ADDITIONAL FUNDING - COUNCIL APPROVAL REQUIRED As at: March 31, 2016

	· ·	Total	Estimated	Additional	had become	So	irces of Fundin	9 10 10 10 10 10 10 10 10 10 10 10 10 10		120 mg 150 mg 150 mg 150 mg 150 mg 150 mg 150 mg 150 mg 150 mg 150 mg 150 mg 150 mg 150 mg 150 mg 150 mg 150 mg	
Project Name	G/L#	Approved Budget	Total Project Costs	Funding Required	Tax Capital Reserve	Water Reserve Fund	Wastewater Reserve Fund	Development Charges	Other Source	Other Source Description	Comments
Active Projects (Require additional Council Approved funding):						A 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1					
	STATE OF THE PARTY	2 2 10 2 11 1800 18	Santon Warran and a		VIII THE						
BRIDGES: 1790 Design for Harvie Road Crossing	14-16-2511-1790	1,500,000	2,600,000	1,100,000	385,000			715,000			The design costs for the Harvie Big Bay Crossing Over Hwy 400 has increased from \$1.5 million to \$2.6 million. MTO has advised that the realignment of Highway 400 to the west recommended in the 2004/2005 Hwy 400 TESR is no longer required so additional design work needs to be undertaken during the design phase to sort out design elements related to spanning the 10 lane future
											Hwy 400 plus the additional two auxiliary lanes associated with the future interchange and the existing access to the service center instead just spanning the existing six lane Highway 400 in the interim with the Highway Crossing.
CULVERTS:											
1135 Mapleview Dr E - Huronia to Country	14-16-2521-1135	3,247,500	3,737,500	490,000	200,900			289,100			Based on Engineers estimate on tender drawings, 12 box culverts and one small bridge required due to LSRCA and DFO constraints.
FACILITIES:	+								-		
1501 City Hall - Council Chambers Accessibility Upgrades	14-17-3303-1501	1,905,000	1,955,000	50,000	50,000						Project is substantially complete but there are minor deficiencies such as servicings and equipment that need to be purchased.
1783 MacLaren Mus HVAC Equip & Safety Railings	14-17-3308-1783	45,000	55,417	10,417	10,417						The initial budget request was for HVAC and safety railings work. When work was stated to obtain quotes from contractors it was noted that the ladders to get on the roof are not up to code. The budget increase is to address the project scope change to include the replacement of the ladders with the safety railings work.
1782 Parkview CC Retaining Wall	14-17-3341-1782	80,000	145,000	65,000	65,000						The original project consisted of replacing only a portion of the retaining wall. It has been determined that the entire retaining wall needs to be replaced.
1836 Eastview Arena Parking Lot Replacement and New LED Lighting - Rear Lot	14-17-3372-1836	460,000	529,000	69,000	69,000						The original scope expectation was for a replacement of the asphalt surface only with replacement of the lighting to LED. Staff anticipate additional grading and site works surrounding the parking lot to better capture surface runoff.
1672 Sea Cadets Building Rehabilitation	14-17-3390-1672	115,000	130,000	15,000					15,000	Marina Reserve	Post construction equipment and furniture required for completed building.
1682 Centennial Beach Pavilion Replacement	14-17-3389-1682	110,000	150,000	40,000	40,000						The original intent was to use the existing concrete slab from the old pavilion building. However, the latest structural report and design requires a new structural concrete slab.
FIRE:	-		 								
1808 Back-up Communications Centre New Console	14-15-2105-1808	90,000	160,000	70,000	70,000						The required software update was missed and not submitted for consideration by our radio provider when we jointly sat down with staff from IT, Barrie Fire and Barrie Police. Motorola had provided us with our last software update at no cost due to technical issues we were experiencing. We now know that future software upgrades will not be part of any new equipment upgrades.
ROADS:				 - 					_		
1519 Hotchkiss Creek - Essa Road - Anne to Gowan (H19)	14-18-хохох-1519	930,000	1,038,000	108,000	82,080			25,920			The scope of this project has been increased to include the replacement of traffic signals at Innisfil Street and Essa Road, Burton Ave, and Essa Road and Gowan Street and Essa road. The additional work also includes the reconstruction of Innisfil Street from Essa Road to Caroline Street. This work includes replacing the watermain, sanitary sewer and storm infrastructure The current traffic signals are 35 to 42 years old and are past their useful life of 30 years. During the designocess, it was determined that a sanitary sewer crossed private property at 305 Innisfil Street. No easement exists to provide the City access. Reconstruction of Innisfil Street from Essa to Caroline is recommended to achieve cost efficiencies through bundling with the larger Essa Road project, reduce City risk by disconnecting the sanitary sewer on private property and prepare for future work to adjacent areas.
Cundles-Duckworth-Highway 400	14-16-xxxx-0469	42,546,788	44,454,773	1,907,985	801,353			1,106,631			Additional funding reflects additional environmental controls that were implemented per the Ministry of Environment and Climate Control's requirements based on site visits during and after rainfall events. The environment controls ar significantly more than anticipated for construction sites.
ROADS, PARKS & FLEET:							1		L		<u> </u>

Appendix D-1 Page 1 of 3

APPENDIX D-1: PROJECTS REQUIRING ADDITIONAL FUNDING - COUNCIL APPROVAL REQUIRED As at: March 31, 2016

PERSONAL PROPERTY AND ADDRESS OF THE PERSON	d to Property and the	Total	Estimated	Additional	NUMBER OF STREET	So	urces of Fundin	· Malentress	1	540E000000	
Project Name	G/L#	Approved Budget	Total Project Costs	Funding Required	Tax Capital Reserve	Water Reserve Fund	Wastewater Reserve Fund	Development Charges	Other Source	Other Source Description	Comments
1876 Stacker Replecement (06-6039) - Roads	14-18-4510-1876	95,000		25,000	25,000						Through market research and discussions with Staff, Fleet Services has found that there are alternative pieces of equipment that better suit the needs of the City. The original request was based on status quo replacement of the Stacker. Staff are asking for additional funds to change the scope of the project to acquire a vehicle that will last longer and operate more efficiently than the unit budgeted for. The City's current 2006 model Stacker was designed for moving aggregate and other non-comosive materials, since this unit is in the extreme conditions of the salt dome and is used for moving salt it has significant rust damage and breaks down frequently as a result. Operating costs for the current Stacker are \$16K YTD and \$115K. LTD. In the last few years there has been considerable costs incurred as a direct result of the working conditions the unit is subjected to. These costs include \$27K in frame repairs, \$27K for a new engine that could not be rebuilt due to internal corrosion. \$9K in modification to limit the amount of corrosives entering the engine and other components. There is a specialized unit on the market built for Municipalities specifically for moving salt. Staff would like to purchase this type of unit as it has more horsepower for moving materials, more capacity and better protection for the unit from corrosion and damage.
SIDEWALK: 1625 Johnson St. Shanty Bay Rd to Lake Simcoe	14-16-2525-1625	5,000	45,000	40,000	40,000						Wastewater operations has requested dual force mains and a valve chamber to utilize the two mains with the single pump.
STORM:							-				
1592 Mulcaster St Storm Outlet	14-16-2520-1592	1,204,000	1,864,000	660,000	290,342			369,658			Additional funding is required as prices for concrete structures have risen dramatically since 2015 and the value budgeted for contaminated dewatered groundwater and soil is higher than geotechnical investigations indicated.
WASTEWATER:	-					1	 	1		<u> </u>	
1135 Mapleview Dr E - Huronia to Country	14-16-2515-1135	1,980,000	2,750,000	770,000	160,004			609,996			Based on Engineers estimate on tender drawings, 1050 mm diameter pipe 8 metres deep is needed.
WATER:									ļ.		
1646 Advance Meter Infrastructure Upgrade	14-18-2830-1648	100,480	224,134	123,654		123,65	5				The AMI Regional Network Interface Upgrade was approved in the 2015 Capital Plan. It is significantly underfunded and will require the approval of additional funds in order to complete the project. The AMI system is the backbone for Water/Wastewater billing revenue and is required to ensure the provision of securate and timely water meter readings for billing. In addition, its functionality is necessary for the provision of system atams for backflow, broken pipe and leak events. The project was initially budgeted on estimated costs provided by the Manufacturer's Sales Representative during 2015 budget preparation. Once the 2015 budget was approved a new Sales Representative was in place and advised that the previous quote was grossly under estimated and not accurate. The Canadian dollar has weakened since the budget was prepared which has also impacted the budget. The existing AMI RNI software has come to the end of the Manufacturer support and maintain the unintermupted operation of the system this software upgrade is required. The reliability of this system is crucial for revenue and legislated purposes. This RNI upgrade will ensure that the "engine" behind the system remains supported and that no departure from existing service levets will be experienced. The RNI is the only means of accessing historical meter reading data past 30 days and ensures this information is available to residents via the online "customer deshboard" already in place. Should the approval for additional funds required are approved installation and deployment planning will be re-initiated with the Manufacturer immediately, with completion expected by the end of Q4 2016.

APPENDIX D-1: PROJECTS REQUIRING ADDITIONAL FUNDING - COUNCIL APPROVAL REQUIRED As at: March 31, 2016

	Total Estimated Additional Sources of Funding			REST WINDS A							
		Approved	Total Project	Funding	Tax Capital	Water		Development	Other	Other Source	Comments
Project Name	G/L#	Budget	Costs	Required	Reserve	Reserve Fund	Reserve Fund	Charges	Source	Description	
1669 Hydro Excavation Truck Replacement (04-4001) - Water	14-18-2640-1869	450,000	600,000	150,000		150,000					The replacement of the 2004 Combination Vacuum Sewer truck operated by Water Operations was approved in the 2015 Capital Plan for \$450,000. In discussion with the Water Operations Staff it was decided that a Combination Vacuum Sewer Truck did not suit their needs in the functions of daily repairs and maintenance on the water infrastructure. The project changed from a Combination unit to a decideated Hydro Excavation (HEX) Truck. Staff went out to tender but could not award as the tendered price exceeded the Approved Budget due to the change in scope and the weak Canadian dollar. The HEX unit is required for the following 4 reasons: 1) Combination units freeze up at -12 degrees whereas HEX units can work in much colder temperatures, -30 degrees or less. During the 2014-2015 winter Staff used Contractors with HEX units for cold days to repair frozen water services and occasionally were not able to access a rental. 2) Excavating earth is very tough on the equipment, as a dual unit the Combination unit has to work harder, which made the unit wear out quickly and break down often. 3) The existing Combination unit has a flushing feature that is not used as Staff only perform excavations. This feature takes up space on the front of the unit making it less maneuverable, and unable to fit in tight locations. 4) The Combination unit is designed to flush a sewer then vacuum up any debris whereas the HEX unit is designed strictly for excavating making it more robust, able to vacuum with more force, able to carry more and dig faster. This seyes time, fuel end wear on the unit.
1786 Trans WM Mapleview Dr E - Huronia to Country Lane	14-16-2535-1786	693,000	1,008,000	315,000		*-		315,000			Based on Engineers estimate on tender drawings, a 750 mm diameter CPP required to go under 13 culverts.
					-						Consultant costs for detailed design, geotechnical investigation and SUE
1795 Baldwin Lane Watermain Replacement - William to Bayview	14-16-2535-1795	30,000	55,000	25,000		25,000					investigation were higher than originally anticipated; After the budget was approved the project limits were expanded from the original William to Bayview to now cover Marshall to Bayview.
1805 Grove Street East Watermain Replacement - Davies to Cook	14-16-2535-1805	25,000	45,000	20,000		20,000					Consultant costs for detailed design, geotechnical investigation and SUE investigation were higher than originally anticipated.
								2 424 205	48.000	_	
Sub-total Completed Projects (Require additional Council Approved funding):		55,611,768	61,665,823	6,054,055	2,289,096	318,654		3,431,305	15,000	'	Charles and Charle
	i										
ROADS, PARKS & FLEET: 1741 Medium Dump Truck Replacement (05-3010) - Roads	14-18-4510-1741	75,000	87,482	12,482	12,482	:					The 2015 budget included one deck however Operations Staff required additional versatility and went out for tender for a Dump with 2 decks. This allows the vehicle to utilize 2 different attachments, essentially making it two vehicles for the price of 1. This has allowed Staff to operate more efficiently, saving time, fuel and wear on the unit.
1772 2015 Additional Fleet (Forestry) - Approved Service Level Changes	14-18-4840-1772	25,000	31,642	6,642	6,642						These vehicles were part of RPF Right Sizing and were based on estimates.
1768 Top Dresser Replacement (90-699) - Parks	14-18-4810-1768	30,000	33,071	3,071	3,071						The 2015 budget was based on the value of the Canadian dollar being on par with the USD as opposed to the current 28% difference.
							l				Will the COD as opposed to the entrem Et Entrem Et
TRAFFIC SIGNALS:											the state of the state of the state of
1576 Bayview Dr - IPS Traffic Signals	14-16-2361-1576	65,000	82,110	17,110	17,110						Contractor pricing was higher than historical prices have been for this type of project, as a result the final project costs exceeded the original estimate and budget.
1590 Marsellus Dr-Sundew/Timothy IPS Traffic Signals	14-16-2361-1590	65,000	80,141	15,141	(4,859)				20,00	Development Agreement	The original budget did not account for developer contributions that were on hand to fund the installation of traffic signals on Marsellus Drive.
WASTEWATER:							-		-	+	
1751 Pickup Truck Replacement (04-1025) - Wastewater	14-18-2762-1751	35,000	47,422	12,422			12,422				The 2015 budget did not include a new plow as the old plow was expected to fit the new truck based on current specifications. However changes in truck specifications from the existing truck meant the old plow did not fit the new truck.
WATER.										-	
WATER: 1358 Mapleview Drive West - County Road 27 to Red Oak	14-16-2535-1358	24,000	33,088	9,088	1	8,740		348	3		Design costs exceeded the budget estimate
1620 Garrett Crescent Water Main Lining	14-16-2535-1620	218,097	242,649		1	24,552					This was a trial project for watermain lining. The final costs exceeded initial estimates
1723 Pickup Truck Replacement (02-1003)	14-18-2615-1723	40,000	58,156	18,156	5	18,156					The 2015 budget did not include a new plow or sander as the old equipment was expected to fit the new truck based on current specifications. However changes in truck specifications from the existing truck meant the old plow did not fit the new truck.
Sub-total Sub-total	-	577 00-	600 504	445.004	24 440	E4 445	12,422	348	20,000		
	 	577,097	695,761	118,664	34,446	51,448	12,422	346		' 	
Grand Total (Requiring Council Approval)		56,188,865	62,361,584	6,172,719	2,323,542	370,102	12,422	3,431,653	35,000		

Page 3 of 3

APPENDIX D-2: SUMMARY OF FUNDING ADJUSTMENTS FOR PROJECTS REQUIRING ADDITIONAL FUNDING - COUNCIL APPROVAL REQUIRED

As at: March 31, 2016

Reserve / Funding Source	Account #	ommitted Funding Adjustment
Tax Capital Reserve	13-04-0440	\$ 2,323,542
Water Reserve Fund	12-05-0580	\$ 370,102
Wastewater Reserve Fund	12-05-0575	\$ 12,422
Development Charges - Roads	11-05-0520	\$ 2,136,651
Development Charges - Storm	11-05-0530	\$ 369,658
Development Charges - Wastewater	11-05-0518	\$ 609,996
Development Charges - Water	11-05-0540	\$ 315,348
Marina Reserve	13-04-0434	\$ 15,000
Developers Agreements	01-02-0138	\$ 20,000
	Total	\$ 6,172,719

Appendix D-2 Page1 of 1

APPENDIX E: PROJECTS REQUIRING ADDITIONAL FUNDING - DELEGATED AUTHORITY As at: March 31, 2016

Project Name	G/L#	Total Approved Budget	Estimated Total Project Costs	Additional Funding Required	Sources of Funding					
					Tax Rate Holding Acct	Water Holding Acct	Wastewater Holding Acct	Development Charges	Other Source	Other Source Description
Active Projects (Require additional funding - Delegated Authori	ty):					7 - 224 - 6	Carlings 25			
FACILITIES:										
1691 Painswick Library Site Works Rehabilitation	14-17-3398-1691	236,000	247,639	11,639	11,639			· 		
099 79 Bell Farm Road	14-17-3326-1099		3,077,000	25,000	25,000					
Sub-total		3,288,000	3,324,639	36,639	36,639	•	-			
ompleted Projects (Require additional funding - Delegated Au	thority):	G/ Y/H0("	MICHAEL WA	1- 30 1/200	and the second			第四十五十五十五		
NVIRONMENTAL:									-	
744 Pickup Truck Replacement (00-163) - Environmental	14-18-2720-1744	35,000	36,902	1,902	1,902					
ACILITIES:										
520 Lampman Lane Community Centre/Park Refurbishment	14-17-3311-1520	2,908,000	2,917,360	9,360	9,360					
568 Structural Rehabilitation (Wash Bay)	14-17-3380-1568	815,000	823,291	8,291	8,291					
NFORMATION TECHNOLOGY:					<u></u>					
449 2012 Monitor Replacements	14-11-1303-1449	219,000	221,931	2,931	2,713	109	109	_		
ROADS, PARKS & FLEET:						_				
641 Rubber Tire Loader Replacement (06-8002) - Roads	14-18-4510-1641	230,536	230,816	280	280					
746 Pickup Truck Replacement (03-1017) - Roads	14-18-4510-1746	35,000		1.211	1,211					
750 Pickup Plow Truck Replacement (04-1024) - Roads	14-18-4510-1750	35,000	35,022	22	22					
760 Pickup Plow Truck Replacement (08-1072) - Roads	14-18-4510-1760	35,000	37,216	2,216	2,216				_	
COADS:						i				
594 North Shore A Neighborhood Renewal	14-16-2510-1594	873,803	925,758	51,955	51,955	Ì				
546 Sanitary Servicing - Jean, Tyndale	14-16-xxx-1546	100,000	105,087	5,087	538		4,549			
RANSPORTATION STUDIES:									 	
651 Harvie Rd/Big Bay Point Class EA	14-16-2320-0651	600,000	638,952	38,952	7,182			30,213	1,557	Revenue Fund
VASTEWATER:									 	
690 Oro-Medonte Biosolids Facility	14-16-2515-0690	21 505 227	21 593 917	88,690			88,588	1-		
641 WPCC Inlet Works Conversion	14-16-2515-0641	500,000		26,218			26,218			
/ATER:	<u> </u>		<u> </u>				-	 -	+	
632 Mapleview Drive West - Veteran's to Elevated Tower	14-16-2535-0632	1,654,191	1,772,509	118,318		70,049	-	48,269	· ·	
875 Mapleview Dr Supply - Mapleview to ET	14-16-2535-0675	704,500		54,715		31,691		23,024		
						-			 	
ub-total		30,250,257	30,660,406	410,149	85,670	101,849	119,464	101,507	1,557	
rand Total (Requiring Delegated Authority)		22 520 257	33,985,045	446,788	122,309	101,849	119,464	101,507	1,557	

Appendix E Page 1 of 1